

**DEENDAYAL PORT AUTHORITY**

**TENDERS / CONTRACTS UNDER INTEGRITY PACT**

**1. MECHANICAL ENGINEERING DEPARTMENT**

**AS ON 30.04.2025.**

Sr. No.	Name of work and location	Estimated cost (Rs.) in Crores	Tendered Cost (Rs.) in Crores	% Above/ Below Schedule of Rates	Agreement No. / Work Order No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Chartering of "Manning, Operation, Maintenance and Complete Technical Management of Contractor owned 01 nos. ASTDS -GTTP tug for 15 years and extendable by 02 more years" at DPA.	366.83	344.93	5.97% Below	LOI No. CME/Mech.Division/1548/GTTPt ugs/2024 Dated 05/05/2025	M/s. NETINCON MARKETING PVT. LTD.	----	----	Shri Rajdeo Marine Engineer Gr.I	LOI Issued on 05/05/2024
2	Procurement of 04 Nos. of 100 M.T. & above capacity Tyre mounted Electric and Diesel driven (Duo) HMC's with Five Years Operation & comprehensive AMC (CAMC) after free CAMC of Two years.	210.95	204.94	2.85 Below	LOI No. EL/AC/2779/1234 dated 15.12.2023	M/s. Italgru India Pvt Ltd,	20.03.2025	19.03.2031	Shri D.K. Hazra, XEN( E)	Comprehensive A.M.C. work in progress.
3	Supply, Installation & Commissioning of 14 ± 5% MW Wind Power Project in Gujarat on LSTK Basis with Comprehensive O&M	155.70	144.46 <u>96.86</u> towards capital cost & <u>47.60</u> towards O&M Charges.	7.22 Below	EL/WK/2491/1816, 1817, 1818 & 1819 dated 19/04/2018 (04 Nos. of work orders)	M/s. Suzlon Energy Limited, New Delhi	15/09/2017	Project Comm'ned on 30/03/2019 CAMC work commenced on 30/03/2019 Scheduled date of Completion is 29/03/2039	Shri D.K.Hazra, XEN (E)	Comprehensive A.M.C. work in progress.
4	Supply, Erection, Testing & Commissioning of mechanized bagging and wagon loading facility for handling of fertilizers at Godown No. 34 inside CJA including Comprehensive Maintenance for a period of 06 years after expiry of guarantee period of 02 years and operation of 08 yrs. from the commissioning of the project.	120.94	122.33	0.9% above	LoA issued vide MS/WK/4025-II/GIM-265 dtd. 31.03.2017	M/s. RISHI Shipping, Gandhidham	31/03/2017	10/07/2026	Shri Rajdeo Marine Engineer Gr.I	LoA issued on 31.03.2017. The facility has been put into commercial operation w.e.f. 11/07/2018.  O&M contract is in effect upto 10/07/2026.

5	Supply, Installation & Commissioning of 6 ± 5% MW Wind Power Project in Gujarat on LSTK Basis with Comprehensive O&M	81.82	63.60	22.27 Below	EL/WK/2472/480, 481, 482 & 483 dated 08/07/2016 (04 Nos. of work orders)	M/s. Inox Wind Limited, Noida.	08/07/2016	Project Comm'ned on 29/03/2017 CAMC work commenced on 27/05/2017 Scheduled date of Completion is 26/05/2037	Shri D.K. Hazra, XEN(E)	Comprehensive A.M.C. work in progress.
6	Design, Supply, Installation, Testing & Commissioning of Firefighting system and associated facilities including Operation & Maintenance for a period of five years as per OISD-156 at Oil Jetty No. 08, Kandla, of Deendayal Port Authority (EPC Contact)	63.62	69.98	10% Above	W.O. No. MS/WK/4054/A OB/29 dated 08/05/2023	M/s. Jay Project, Vadodara	08.05.2023	15/10/2025 for SITC work	Shri Rajdeo Marine Engineer Gr.I	Work in Progress under Extension period up to 15.10.2025 for SITC Work
7	Revamping and upgradation of Firefighting system and associated facilities at Oil jetty area-  <b>Task-I:</b> SITC of water pump / water pumping system including AMC of 5 years.	33.77 (37.02 with credit item of 3.25)	Net Rs. 38.64[i.e. Part A (EPC (SITC) Rs. 39.56 [i.e. Rs. 39.67- (minus) Rs. 0.11 discount offered in negotiation] (plus) AMC of 5 years Rs. 1.00 (minus) Part B : Credit item : Rs. 1.92]	14.41 % Above	W.O. ML/WK/4052(R e-tender)/ 343 dated 29/08/2022	M/s. Jay Project, Vadodara	29/08/2022	30/07/2025 for SITC work	Shri Rajdeo Marine Engineer Gr.I	Work in Progress under Provisional Extension period up to 30.07.2025 for SITC Work
	<b>Task-II:</b> SITC Firefighting system & associated facilities alongwith Pipeline, civil structure etc. including AMC for a period of 5 Years.	49.55	45.00	9.17% Below	W.O. ML/WK/4058/ 350 dated 01/09/2022	M/s. Patel Construction Co., Gandhidham	01.9.2022	23/07/2025 for SITC work	Shri Rajdeo Marine Engineer Gr. I	Work in Progress under Provisional Extension period up to 23.07.2025 for SITC Work

8	Supply, installation, testing & commissioning of Sprinkling System for coal dust suppression in 34-hectare coal yard with five Years Operation & Comprehensive Maintenance contract.	28.11	24.48	12.92% Below	MS/WK/4046-I/GIM/592 dated 18/02/2022	M/s Omkar Enterprise, Ahmedabad	18/02/2022	03/04/2028	Shri Himmat Makwana, AXEN(M)	O & M Work in progress.
9	Design, Supply, installation, testing & commissioning along with Comprehensive Operation & Maintenance for a period of Five Years of 02 Nos Column Type Vessel access telescopic gangway system at Oil Jetty No. 07 and 08 of DPA.	22.83	18.97	16.90% Below	MS/WK/4056-I/AOB-30 dt. 08/05/2023	M/s. Woodfield Systems International Pvt Ltd, Mumbai	08.05.2023	15/03/2030	Shri Rajdeo Marine Engineer Gr. I	SITC work has been Completed on 02.01.2025. O & M Work in Progress from 16.03.2025
10	Operation and maintenance of 66 K.v. Substation and overhead / underground 66 K.v. Transmission Line, AMC of H.T. /L.T. Electrical Installation of Residential & Non-Residential Buildings with-in Kandla premises including Tuna Port & engagement of service operator and advisory services distribution business metering and billing for a period of Three Years.	16.18	16.97	4.88% Above	W. O. EL/WK/2799/12 87 Dated 01.01.2024.	PTC India New Delhi.	01.01.2024	31.12.2026	Shri D.K. Hazra, XEN( E)	Work in Progress.
11	Design, Supply, Installation, Testing, Commissioning of Firefighting facilities as per OISD-156 including Operation and Maintenance for five years at Oil Jetty No. 07 of DPT.	15.34	16.84	9.76% above	Work Order: MS/WK/4052/Gim-94 Dated 30.08.2022	M/s. Sterling And Wilson Pvt. Ltd.	30/08/2022	03/09/2029	Shri Rajdeo Marine Engineer Gr. I	Substantial SITC work Completed on 20.12.2023 & O & M operation Start from 04.09.2024.
12	Setting up a 1 MW Green Hydrogen Demonstration Plant at Deendayal Port Authority, Kandla, Gujarat	14.10	14.10	----	Work Order No. CME/Electrical/1372/DemonstrationPlant GH2/2024/471 dated 09.12.2024	M/s. L & T Energy Green Tech Limited, Vadodara	09.12.2024	08.08.2025	Shri Nikunj Solanki, AXEN(E)	Work in Progress.

13	Operation and maintenance contract of 02 Nos. Italguru make HMC of 120 Ton capacity along-with grabs inside C.J. area for period of two years.	11.02	10.47	5% Below	LOI No. CME/Electrical/230/Estimate/2023/1098 dtd. 07.11.2023.	M/s. Italguru India Pvt. Ltd., New Delhi	08.11.2023	07.11.2025	Shir Anil R, AXEN (E)	Work in Progress.
14	Operation & Maintenance contract of Industrial lighting at Cargo Handling Area, open plots, jetty area, Godowns Street lighting connecting to port gates including maintenance of 11/0.433 KV substation inside cargo jetty area for period of 02 years.	9.84	6.29	36.09 Below	W NO. EL/WK/2827/21 30 Dated: - 21/01/2025	M/s. N. K. Industrial Services, Gandhidham	21.01.2025	20.01.2027	Shir Anil R, AXEN (E)	Work in Progress
15	Comprehensive AMC for Port owned two nos. of Pilot Launches & four nos. of Mooring Launches and complete O&M for one Pilot Launch & one Survey Launch for a period of three years.	8.94	7.92	11.36% Below	LOA No. ML/WK/4068/6 92 dt. 15/05/2023	M/s. Hoger Offshore and Marine Pvt. Ltd. Mumbai	18.05.2023 (After 3 Days from LOA)	17.05.2026	Shri Rajdeo Marine Engineer Gr. I	Work in Progress
16	Outsourcing of 02 Nos. each Truck Mounted Mist Cannon system, and, Truck Mounted Road Sweeper system, along with comprehensive operation & maintenance, for the period of three years at DPT.	8.93	10.19	14.12% above	MS/WK/4047/G IM-542 Dated 21/12/2021	M/s Sambhav Corporation, Ahmedabad	23/12/2021	22/06/2025	Shri Rajdeo Marine Engineer Gr. I	Work in Progress under Extension period up to 22.06.2025
17	Providing illumination to the pipe line in the license area of DPA as per PFSAC (As per ISPS Code) by the side of K.K. Road at Kandla	8.68	7.27	16.20% Below	L.O.I. No. EL/AC/2813/10 65 Dated: 12.03.2025	M/s. Devangi Power Pvt. Ltd., Surat	12.03.2025	11.09.2025	Shri D. K. Hazra XEN (E)	Work in Progress
18	Operation & Maintenance Contract of 2 Nos. Liebherr make LHM 550 model Harbour Mobile Cranes along with 03 nos. Grabs inside cargo jetty area for a period of Two years.	8.20	6.92	15.60% Below	W. O. No. EL/WK/2028 17/02/2023	M/s. Rukmani Engineering & Technical Solutions Gandhidham	20.02.2023	19.08.2025	Shri Anil Rautiya, AXEN(E)	Work in Progress under Provisional Extension period up to 19.08.2025.

19	Maintenance contract of 03 nos. 25T and 02 nos. 16 T capacity MBE crane wharf cranes, alongwith grabs for a period of 2 years at inside cargo jetty area.	7.42	7.07	4.72% Below	W.O. No. EL/WK/2807/18 41 Dated 14/08/2024	M/s. R. S. Electricals, Gandhidham	16.08.2024	15.08.2026	Shri Anil Rautiya, AXEN(E)	Work in progress.
20	Supply, installation, testing & commissioning of 08 Nos. Quick Release Mooring Hook (QRMH) unit, integral capstan and remote control type including Operation & Maintenance for five years at Oil Jetty No 08 of DPA.	6.89	6.43	6.68% below	W. O. No. MS/WK/4058/A OB-05 dated 15.02.2023	M/s. Hi Tech Elastomers Ltd, Ahmedabad	15.02.2023	30/05/2025 for SITC Work.	Shri Rajdeo Marine Engineer Gr. I	Work in progress under provisional extension period up to 30.05.2025 for SITC Work.
21	Outsourcing of Technical Manpower & staffs for attending various technical projects & works of the department for the period of five years.	6.41	5.41	15.62 Below	MS/WK/4059/A OB/40 Dated 01.06.2023	M/s. B M SORATHIA, MADHAPAR	01.06.2023	31.05.2028	Shri Rajdeo Marine Engineer Gr. I	Work in progress.
22	Supply, installation, testing and commissioning of 08 Nos. Quick Release Mooring Hook (QRMH) units, integral capstan and remote control type including Operation and Maintenance for five years at Oil Jetty No. 07 of DPT.	6.21	5.50	11.51% Below	MS/WK/4051/Gi m-64 dated 04/07/2022	M/s. Hi Tech Elastomers Ltd, Ahmedabad	04/07/2022	31/01/2028	Shri Rajdeo Marine Engineer Gr. I	O & M work is under progress since 01.02.2023.
23	Annual Rate Contract for 11 KV distribution network at license area of DPA at Kandla.	5.95	4.18	29.74% below	Work Oder No. EL/WK/2708/13 40 dated 30/03/2023	M/s. NK Industrial Services, Gandhidham	01.04.2023	30.09.2025	Shri D.K. Hazra, XEN (E)	AMC in progress under Extension Period up to 30.09.2025.
24	ARC for supply & Laying of HT/LT/UG Cable, HT/LT/UG Cable fault finding inside & Outside Cargo Jetty area.	5.39	3.11	41.40% below	W.O. No. EL/WK/2766/17 20 23.02.2024	M/s. N.K. Industrial Services	23.02.2024	22.02.2026	Shri Anil Rautiya, AXEN(E)	Work in Progress
25	Providing Power Supply & Illumination to oil Jetty No 08 at DPA, Kandla.	4.97	4.37	12.136% below	W. O. No. EL/WK/2768/13 35 dated 08.12.2023.	M/s. N.K. Industrial Services	08.12.2023	30.04.2025	Shri D.K. Hazra, XEN( E)	Work in progress under Extension Period up to 30.04.2025.

26	Annual maintenance contract works at A.O. Building and Gopalpuri colony for a period of two years.	4.96	3.48	29.84% below	W.O. No EL/WK/2699/12 19 dated 23/02/2023	M/s N.K. Industrial Services	01/03/2023	31/08/2025	Shri D.K. Hazra, XEN (E)	Work in progress under Extension Period up to 31.08.2025.
27	Providing of 11 Kv H.T. Power plug point on wharf side for operation of MHC from Berth No 6 to 10 & 13 to 16.	4.74	3.48	26.58% below	W.O.NO. EL/WK/2755/17 96 dt:- 01/08/2024	M/s C.K electrical, surat	01/08/2024	31.07.2025	Shri D.K. Hazra, XEN (E)	Work in progress under Extension Period up to 31.07.2025.
28	Maintenance Contract of 2 Nos. Italgro make Mobile Harbour Cranes of 63T capacity along with 6 Nos. of Grabs and Comprehensive maintenance of Hydraulic (suspension and winch) pumps inside Cargo Jetty area for a period of two years	4.70	4.17	11.13% below	W.O NO. EL/WK/2826/17 97 dated 01/08/2024	M/s. Rukmani Engineering & Technical Solutions Gandhidham	05/08/2024	04/08/2026	Shri Anil Rautiya, AXEN(E)	Work in progress.
29	Supply, Installation, Erection, Testing and Commissioning of Mast Tower 34 hectares area	4.68	3.46	26.75 % below	LOI No. EL/AC/2723 Dtd 27.02.2023 & Work order No.EL/WK/2723 03/4/2023	M/s. N. K. Industrial Services, Gandhidham	04.04.2023	31.05.2025	Shri Anil Rautiya, AXEN (E)	Work in progress under Extension Period up to 31.05.2025.
30	Comprehensive AMC of Mech works and equipment.	4.31	4.12	4.59% Below	MS/WK/4048 Dated 14/01/2022	M/s. Rukmani Engineering & Technical Solutions Gandhidham	15/01/2022	14/01/2027	Shri Himmat Makwana, AXEN(M)	Work in progress.
31	Maintenance contract of 3 Nos. 25T capacity 4 rope TIL make ELL cranes along with Grabs at Berth No. 10 at Inside Cargo Jetty area for a period of 2 years.	4.13	2.88	30.26% Below	W.O. No EI/WK/2049/12 47 dated 01/03/2023	M/s. R. S. Electricals, Gandhidham	05/02/2023	04/08/2025	Shri Anil Rautiya, AXEN (E)	Work in progress under Extension Period up to 04.08.2025.
32	Comprehensive Annual Maintenance Contract for Channel Marking, Dumping and Mooring Buoys in the Kandla Channel along with operation & Maintenance of Heave up Barge Bhimsen for a period of three years.	4.00	3.68	8.17% Below	W.O. ML/WK/4040/ 336 dated 01/08/2022	M/s. Seacrafts Industries (P) Ltd.,	06.8.2022	05.08.2025	Shri R.K. Sinha EIC(Tug)	Work in progress.
33	Upgradation of Substations outside Cargo Jetty area at DPA	3.43	---	---	---	---	---	---	---	Price Bid opened on 11.10.2024 & submitted to TCM in process for price negotiation.

34	Construction of new go-down in place of exiting go-down No.19 to 21 & 25 inside cargo jetty area –electrification work	3.13	2.16	31.05% Below	W. O. No. EL/WK/2776 (TP)/2049 dated 02/12/2024	M/s. N. K. Industrial Services, Gandhidham	02.12.2024	01.06.2025	Shri D.K. Hazra, XEN (E)	Work in progress.
35	Refurbishing of Power supply of A.O.B.	2.83	2.18	22.57% Below	W. O. EL/WK/2039-II/1696 Dated 16.02.2024	Shree Vallabh Electricals, Anand	16.02.2024	30.04.2025	Shri D.K. Hazra, XEN (E)	Work has been completed on 30.04.2025
36	Maintenance contract for Air conditioners and Water coolers installed at various places at Kandla, Gopalpuri and Gandhidham Area for period of three years.	2.56	2.04	20.31% Below	DD/WK/3089/18 Dated 31.07.2024	M/s. Ami Control Services Pvt. Ltd.	05.08.2024	04.08.2027	Shri R.K. Sinha EIC(Tug)	Work in Progress.
37	Construction of DOME Shaped stored sheds inside cargo jetty area –phere -II	1.91	1.19	37.70% Below	W. O. EL/WK2777118 1 dated :11/04/205	M/s. N. K. Industrial Services, Gandhidham	11.04.2025	10.08.2025	Shri D.K. Hazra, XEN (E)	Work in Progress.
38	Supply, Installation, Testing & Commissioning of 04 Nos. Pit-less Type, Electronic in-motion Railway Weighbridges (15Kmph speed) of 140Mt capacities including comprehensive Maintenance contract for a period of 05 years after guarantee period of 02 years.	1.51	1.48	2.07% below	W.O. No. ML/WK/3916-II/738 Dtd. 05/01/2019	M/s. Merit BMH Engg. Pvt. Ltd., Chennai	05/01/2019	17/12/2028	Shri Himmat Makwana, AXEN(M)	Work Completed on 18/12/2021. The weighbridges installed are under guarantee period of two years under CAMC. AMC work in progress
39	Special Repairs to ATM Office, Marine Bhavan, and Immigration Centre inside Cargo Jetty area – Electrification work thereof.	.80	0.46	41.73% Below	W NO. EL/WK/2797/1983 Dated 22/10/2024	M/s. N. K. Industrial Services, Gandhidham	22/10/2024	21/04/2025	Shri D. K. Hazra XEN (E)	Work Completed on 21.04.2025

**TENDERS / CONTRACTS UNDER INTEGRITY PACT****2. OFF-SHORE OIL TERMINAL DEPARTMENT, VADINAR****AS ON 30.04.2025**

Sr. No	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1.	Hiring of 2 Nos. Steel Hull Mooring Launches with Crew and Mooring Gang at OOT, Vadinar for the period of Five (05) years. Estimate: Rs. 12,53,49,780/-	12.53 Cr.	9.12 Cr.	27.21 % below	OOT/ME/WK/8017/484 dated 21/05/2021.	M/s. Knowledge Marine & Engineering Works Ltd., Mumbai	14/12/2021	5 years	Shri Narendra Naik, ME Gr. I.	Work Order issued vide No. OT/ME/WK/8017/484 dated 21/05/2021.
2.	Hiring of Service Boat for OOT, Vadinar for the period of 5 (five) years.  Estimate: Rs.8,76,00,000/-	8.76 Cr.	9.59 Cr.	8.65% above.	MR/WK/1397/66 dated 28/03/2022	M/s. Knowledge Marine & Engineering Works Ltd., Mumbai	05/05/2023	5 years	Shri Narendra Naik, ME Gr. I.	Work Order issued vide No. MR/WK/1397/66 dated 28/03/2022.
3.	Operations & Maintenance of Oil Spill Response equipment for a period of three years at Kandla & Vadinar. Estimate: Rs. 7,98,12,000/-	7.98 Cr.	6.28 Cr.	21.30% below	GEMC-511687791297218	M/s. Sea care Marine Services.	01/01/2025	03 years	Shri Narendra Naik, ME (Gr. I),	Work Order issued vide No. GEMC-511687791297218 dated 19/12/2024.
4.	Engagement of Security Agency for providing watch and ward security supervisor and security guard at OOT, Vadinar.	2.88 Cr.	2.90 Cr.	0.77% above	GEMC-511687725619008 dated 26.04.2023	M/s. Kutch Security Services, Ahmedabad	14.05.2023	04 years	Shri M.A. Jadhav, XEN (Civil)(I/c),	Work Order Issued Vide:GEMC-511687725619008 dated 26.04.2023
5.	Restoration of 450 KLD Sewage Treatment Plant on Turnkey basis with 5 years AMC. Estimate: Rs. 1,54,52,800/-	1.54 Cr.	1.62 Cr.	5.01 % above	OOT/C-NPS/GPCB/1234-I/666 dated 10/01/2020.	M/s. Shubham Inc., Ahmedabad.	10/01/2020	5 years	Shri M.A. Jadhav, XEN (Civil)(I/c),	Work Order issued vide No. OOT/C-NPS/GPCB/1234-I/1666 dated 10/01/2020.

6.	Comprehensive AMC for electrical RM works at Colony and Jetty for a period of 3 years. Estimate: Rs. 1,36,73,160/-	1.36 Cr.	1.36 Cr.	0.0013% above	GEMC-511687752634026	M/s. Shri Sai Electrical, Vapi	20/08/2024	3 years	Shri Narendra Naik, Executive Engineer [E&M] I/c	Work Order issued vide No. GEMC-511687752634026 dated 18/07/2024
7.	Maintenance of beacons, leading lights & channel marking buoys in DPA waters at OOT-Vadinar	1.26 Cr.	0.84 Cr.	33.33% below	GEMC-511168771333838 dated 28/07/2023	M/s. Seaflesh Diving and Engineering Services	04/08/2023	5 years	Shri Narendra Naik, ME (Gr. I)	Work Order issued vide GEMC-511168771333838 dated 28/07/2023
8.	Providing, Operating and Maintaining of 01 No. of bus having seating capacity not less than 30 seats and 01 No. of mini bus or tempo traveler like passenger vehicle having seating capacity not less than 19 seats, for a period of Three years at OOT, Vadinar through GeM. Estimate: Rs. 1,14,44,695/-	1.14 Cr.	1.25 Cr.	9.56% (Above)	GEMC-511687744182254 dated 28-06-2024	M/s. RUSHIRAJ TRAVELS, Jamnagar	16/08/2024	3 years	Shri Narendra Naik, Executive Engineer [E&M] I/c	Work Order issued vide: GEMC-511687744182254 dated 28/06/2024 Work in progress
9	Running & Maintenance of Storm Water drain U/G Grain age system and road area in Port Colony, Vadinar	0.80 Cr.	0.57 Cr.	29.07% below	OOT/Civil/069/Estimate /2023/543 Dated 14.06.2024	M/s. Jay Chamunda Enterprise	01.07.2024	03 years	Shri M A Jadhav, Executive Engineer(Civil) (I/c)	Work Order Issued Vide: OOT/Civil/069/Estimate/2023/543 Dt.14.06.2024
10	Monthly Ambulance Service Type B Patient Transport Vehicle Single Stretcher Premium Van, Tata Winger Ambulance 3400 Force Traveller Ambulance, SML Isuzu Ambulance, 2000 km	0.67 Cr.	0.72 Cr.	5.59%	GEMC-511687783908259 Dated 15.05.2023	M/s. P.S.Funeral and Ambulance Services Pvt. Ltd.,	01/07/2023	3 years	Shri SuryaKant Kesari, XEN (E&M),	Work Order Issued Vide:GEMC-511687783908259 Dt.15.05.2023
11	Running and Maintenance of Guest House and Staff Canteen at OOT, Vadinar Estimate: Rs. 55,66,811/-	0.56 Cr.	0.53 Cr.	5.61 % below	OOT/C-WK/RM4026/114 dated 29/04/2022	M/s. Mahakal Enterprise, Jamnagar.	01/05/2022	03 years	Shri M.A. Jadhav, XEN (Civil)(I/c),	Work Order issued vide: OOT/C-WK/RM/4026/114 dated 29/04/2022

**TENDERS / CONTRACTS UNDER INTEGRITY PACT****3. CIVIL ENGINEERING DEPARTMENT****AS ON 30.04.2025**

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1.	Augmentation of liquid cargo handling capacity by revamping of existing pipeline network at Oil Jetty are, Deendayal Port Trust, Kandla	130.49	126.49	3.05% below	PL/WK/8306 NIT-PQ/08 dated 31/08/2021	M/s. Patel Corrrtech JV	30/09/2021	31/03/2025	Shri Muneeb Ansari, XEN (P)	Work in progress. extension put up to 30/08/2025 under progress.
2.	Development of land from Junction of WG 1 & 2 to LC 236B at Kandla (Phase-1)	81.99	67.67	27.69% below	CN1/WK/3014/Wo rk/87 Dated 11/08/2023	M/s. Shree Ram Infrastructure	18/08/2023	17/07/2025	Shri Rajesh Meghani, XEN(C-I)	Work in progress,
3.	Widening and improvement of existing 2/4 lane carriageway of KK road connecting to NH-8A in the State of Gujarat EPC mode	73.84	74.69	1.15% Above	TW/WK/7853-I/1642 Dated 30/09/2024	M/S.PATEL CONSTRUCTION CO.	30/09/2024	29/03/2026	Shri Hemant Kumar Bhaskar XEN(TD),	Work in Progress
4.	Retrofitting of existing cargo berth no.10 (panel 77 to 85) & remaining portion of cargo berth no 7(panel 51 to 55)	75.66	67.10	12.76% BELOW	CE/1204/Retrofitting CB 10/Work/18 Dated 09/01/2025	M/S.BMS PROJECTS MARYMATHA JV BMS PROJECTS PVT.LTD	16/01/2025	15/07/2026	Shri Muneeb Ansari, XEN (P)	Work in progress.
5.	Upgradation of Plots & S.W.D. in 66 Hectare area inside cargo jetty area	65.80	59.55	9.51% below	HW/WK/2488/704 dated 11/01/2023	M/s. Baldaniya Construction	17/04/2023	16/06/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
6.	Up-Gradation of Road From Junction Of Tuna Jetty Road To Take Off Point At Tuna Tekra	62.86	51.89	-26.26% Below	LOA No. EG/WK/8123/24 dt:14/02/2024	M/s Hariom Earth Movers & Transport	18/03/2024	17/09/2025	Shri Rajesh Meghani, XEN(C-I)	Work in progress
7.	Development of four lane road common corridor from LC236B to 16th CB along railway line (Phase-I)	55.28	38.47	30.41% below	CN1/WK/3012/Works	M/s. Hariom Earthmovers & Transport	10/04/2023	09/04/2025	Shri Rajesh Meghani, XEN(C-I)	Work Completed
8.	Construction of new godowns in place of existing godown no. 19 to 21 & 25 inside C. J. Area	53.20	42.94	19.27% below	HW/WK/2580/705 dated 11/04/2023	M/s. Patel Construction Co.	17/04/2023	16/04/2025	Shri Mahesh Makhijani, XEN(H)	Work Completed
9.	Raising & upgrading the RCC Plots adjoining to track no. 10,11&12 inside Cargo Jetty Area	53.13	43.27	18.56% below	HW/WK/2561/339 dated 07/07/2023	M/s. Radhe Associated, Mehsana	22/07/2023	21/07/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
10.	Upgradation of Plots, Roads & SWD in 40 hectare area inside Cargo Jetty Area.	39.36	31.48	19.84% below	HW/WK/2456/579 A dated 31/10/2022	M/s. Neelkanth Infratech Pvt. Ltd.	22/10/2022	21/04/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress. Proposal submitted for extension upto 09/06/2025

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
11.	Widening of Road from Junction of WG 1 & 2 to 12th Berth	38.50	32.24	2.99% below	CN1/WK/3013/work/44 Dated 24/05/2023	M/s. Dhanji K. Patel	01/06/2023	31/05/2025	Shri Rajesh Meghani, XEN(C-I)	Work in progress.
12.	Raising & Upgradation of Plots inside Cargo Jetty Area	38.24	29.8	22.04% Below	HW/WK/2564/852 dated 26/02/2024	M/s. Neelkanth Infratech Pvt. Ltd	12/03/2024	11/09/2025	Shri Mahesh Makhijani, XEN(H)	Work in Progress
13.	"Improving / Up-gradation of Parking yard situated on North of Road leading to West Gate-I & II outside cargo jetty area." – Stage - I	33.82	30.30	10.42% Below	HW/WK/2553/43 dated 19/02/2025	M/s.HARIOM,EARTHMOVERS&TRANSPORT-ADIPUR	26/02/2025	25/06/2026	Shri Mahesh Makhijani, XEN(H)	Work in Progress
14.	Construction of Dome shaped Storage Sheds inside C.J. Area - Phase-II	30.63	24.24	20.86% Below	HW/WK/2567/335 dated 26/06/2023	M/s. Patel Construction J/V M/s. Neelkanth Infrastructure P. Ltd.	05/07/2023	04/05/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
15.	Providing RCC Cable Trench for Electric Cables inside Cargo Jetty Area	22.49	16.28	27.6% Below	HW/WK/2598/114 Dated 07/06/2024	M/s Mohit Enterprise	14/06/2024	13/06/2026	Shri Mahesh Makhijani, XEN(H)	Work in progress
16.	Providing Road network & SWD to newly added custom bonded area (25 Ha area)	14.50	13.49	7.18% below	HW/WK/2559/826 dated 15/01/2024	M/S. NEELKANTH INFRATECH PVT.LTD	29/01/2024	28/06/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress
17.	Annual maintenance contract for sprinkling system inside cargo jetty area for coal dust suppression in 40 hectare area coal yard for 5 year	8.35	8.78	4.98% Above	EG/WK/1229/268 Dated 03/02/2025	M/S. NEELKANTH INFRATECH PVT.LTD	-	-	Shri Mahesh Makhijani, XEN(H)	LOA issued
18.	Special Repairs to the road network by Resurfacing with Polymer Modified Bitumen inside cargo jetty area	9.65	-	-	-	-	-	-	Shri Mahesh Makhijani, XEN(H)	Preliminary bid schedule to be opened on 21/03/2025
19.	Special Repairs to godowns inside cargo jetty area	9.63	9.08	5.66% below	HW/WK/2612/863 , dtd.11/03/2024	M/s. Mepabhai Mandan and Co	18/03/2024	17/03/2025 17/07/2025 (Extended)	Shri Mahesh Makhijani, XEN(H)	Work in progress. Extended upto 17/07/2025
20.	Construction of E & D type quarters at Gopalpuri (Stage-1, D type )	8.23	6.25	21.34% Below	TW/WK/7840-I/1505 Dated 26/12/23	M/s Mepabhai mandan & Co. JV M/s KK Sarothia	01/01/2024	30/04/2025	Shri Hemant Kumar Bhaskar XEN(TD)	Work in progress 98% Physical Progress
21.	Up-gradation of Parking Yard near West Gate No. 2 inside Cargo Jetty Area	8.22	7.48	9% Below	HW/WK.2600/240 Dated 20/12/2024	M/s Balaji Infra	27/12/2024	25/08/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
22.	S/R to roads in Gopalpuri (Cement concrete pavement)	7.93	--	--	--	--	--	--	XEN(TD), Shri Hemant Kumar Bhaskar	Preliminary bid schedule to be opened on 13.03.2025
23.	Construction of garage and repair workshop building for mobile cargo handling equipments inside cargo jetty area	7.61	5.89.	22.6% Below	HW/WK/2577/818 11/12/2023	M/s Viyuha infrabuild	18/12/2023	25/06/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress
24.	Strengthening to Residential & Non - Residential Building at New Port Colony, New Kandla	7.56	4.99	34.05% below	RW/WK/7819-I/363 dated 18/05/2023	M/s. Patel Construction Co.	22/05/2023	21/05/2025	Shri MT Gohel , XEN(Road)	Work in progress.
25.	Construction of road at SIPC location 2 (Kandla) stage 2 for development of Smart Industrial Port City (SIPC) at Kandla-Gandhidham-Adipur complex (3 years maintenance period)	8.40	7.56	10.03% Below	CN/WK/SIPC/968/RoadStage2/395 Dated 09/01/2025	M/S.SHREE GANESH CONSTRUCTION	16/01/2025	15/10/2025	Shri Chetan Kumar Jeniya XEN (C)	Work in progress
26.	Appointment of independent engineer for the work of development of container terminal at Tuna Tekra, Deendayal port on bot basis under PPP Mode for a concession period of 30 years.	11.01	2.98	75.12 % Below	EG/WK/5371/27 Dated 16/02/2024	M/S.RITES Ltd	14/03/2024	13/09/2027	Shri Sunil Soren (XEN D)	Work in progress
27.	Appointment of Project Management Consultant (PMC) for Capital and Maintenance Dredging works of Deendayal Port Authority	4.96	Rs. 5.46	9.85% Above	CivilEngg/H&D/910/PMC for Dredging /2023/321 Dated: 23/11/23	M/s AECOM INDIA PVT LTD	25/11/2023	24/11/2027	Shri Muneeb Ansari, XEN (H &D)	Work in progress
28.	S/R to Sports Complex at Port Colony Gopalpuri, Gandhidham.	5.47	-	-	-	-	-	-	Shri Hemant Kumar Bhaskar XEN(TD),	Under the scrutiny of technical stage
29.	Appointment of technical, legal and financial experts from the firms of Transaction Advisor for "providing legal, technical and financial transactions for all ongoing and future proposals of DPA on PP / Captive Mode for the period of two years and further extendable for one year.	5.46	3.61	33.88% below	EG/WK/4759/TA-IV dated 11/10/2022	M/s. Infrastructure Development (Karnataka) Corporation Ltd (Ideck)	14/10/2022	13/10/2025	Shri Sunil Soren (XEN D)	Work is in Progress.

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
30.	Preparing and monitoring of Environmental Management Plan for DPA at Kandla.	5.01	4.87	38.17 % below Estimated Cost	EG/WK/EMC/11023/2011/III/239 dated 15/02/2023	M/s. GEMI Gujarat Environment management Institute.	14/04/2023	13/04/2027	Shri B. Rajendra, Dy. CE (PL) & EMC (I/C)	Work in progress
31.	Painting to Port structure and its allied structure at Oil Jetty area at Old Kandla (Phaze-I) (R/M of Oil Jetty at Old Kandla.	4.18	4.59	17.52% Above	PL/WK/8475-I/789 Dated 31/08/2023	M/S.ACER INFRA TRADE	11/09/2023	10/01/2025 09/06/2025 (Extended)	Shri Muneeb Ansari, XEN (PL)	Work in progress. Extended upto 09/06/2025
32.	Special Repair to existing storm water drain network inside Cargo Jetty area.	8.33	5.91	28.21% Below	HW/WK/2568/762 dated 11/08/2023	M/S.SHILPVIEW CONSTRUCTION-SANJAY.K.SORATHI A AND CO (JV)	18/08/2023	17/02/2025 17/05/2025 (Extended)	Shri Mahesh Makhijani, XEN(H)	Work in progress. Extended Upto 17/05/2025
33.	Upgradation of Sewage treatment plant at Gopalpuri	4.27	4.14	3.0363% below	TW/WK/7736-I/254 dated 21/07/2021	M/s. Rajkamal Buildings, Infrastructure (P) Ltd.	01/08/2022	31/01/2026	Shri Hemant Kumar Bhaskar XEN(TD)	Main work completed. Maintenance work is in progress..
34.	AMC for residential and non-residential building at Gopalpuri for two year.	3.94	2.38	39.60% below	TW/WK/7862-I/1943 Dated 21/08/2024	M/s. Vihat Construction Co.	27/08/2024	26/08/2026	Shri Hemant Kumar Bhaskar , XEN(TD),s	Work in progress
35.	Appointment of technical advisor for construction of road over bridge(rob) including roads & allied facilities at Tuna Tekra form the empaneled list of IPA	3.46	3.19	6.4% Below	CN-I/WK/3025/Work/257 Dated: 31/	M/S.BMT CONSULTANTS(IN DIA)PRIVATE LIMITED	06/08/2024	05/12/2026	Shri Rajesh Meghani, XEN(C-I)	Work in progress
36.	Construction of Fire Brigade Station Opposite Jetty Office in CKD Yard inside Cargo Jetty Area	3.48	2.94	15.62% below	HW/WK/2540/770 dated 24/04/2023	M/s. Murlidhar Projects	01/05/2023	30/06/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress. Proposal for extension submitted upto 30/06/2025.
37.	Deployment of equipment for cleaning of all toilet blocks and rest shelters inside port area to maintain high standard of hygienic and to avoid pollution	3.40	-	-	-	-	-	-	Shri Mahesh Makhijani, XEN(H)	TCN Price submitted to competent authority for Discharge and Reininvite the tender.
38.	AMC for AO Building at Gandhidham for two years	3.38	--	--	--	--	--	--	XEN(TD), Shri Hemant Kumar Bhaskar	Under the scrutiny of technical check
39.	Third party inspection and quality assurance for the works costing more than 1 crore of civil engineering department of Deendayal Port Authority.	3.708	3.225	15.50% Below	EG/WK/5374/189 Dated 17/10/24	M/S.RITES LTD.	25/10/2024	24/10/2026	Shri Sunil Soren XEN (Design)	Work in progress

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
40.	Services of third party government survey agency for the dredging at Deendayal Port(2024-27)	3.34	2.232	33.30% below	HE/SR/4101/Third-Party/2024-2/27/187 Dtd: 30/09/2024	M/S.RITES LTD.	07/10/2024	06/10/2027	Shri Muneeb Ansari, XEN (H&D)	Work in progress
41.	Deployment of equipment for cleaning of all toilet blocks inside Port area and to maintain high standard of hygienic and to avoid pollution.	2.99	2.23	25.40% below	HW/WK/2551/202 dated 31/10/2022	M/s. Shree Ganesh Construction	01/11/2022	28/02/2025 31/08/2025 (Extended)	Shri Mahesh Makhijani, XEN(H)	Work in progress. Extended upto 31/08/2025
42.	R/M of Arboriculture / Horticulture work in Public Building at Gopalpuri and KDLB Colony for the year 2022-24	2.78	1.68	39.35% below	TW/WK/7825-I/670 dated 24/03/2023	M/s. Acer Infra Trade	27/03/2023	26/03/2025 26/06/2025 (Extended)	Shri Hemant Kumar Bhaskar XEN(TD)	Work in progress. Extended upto 26/06/2025.
43.	Maintenance Contract for Godown inside Cargo Jetty area for two years 2022-23 & 2023-24)	2.70	2.08	23.77% Below	HW/WK/2531/324 dated 05/06/2023	M/s. Sanjay k. Sorathiya & Co.	05/06/2023	04/06/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
44.	Special Repairs to ATM office, Marine Bhavan, Immigration Centre Inside Cargo Jetty Area	2.63	2.12	18.52% below	HW/WK/2536/297 dated 21/04/2023	M/s. Murlidhar Projects	28/04/2023	27/04/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress. Extension requested further approval from CA is awaited
45.	Two years contract for house-keeping & cleaning of office buildings outside cargo jetty area at new Kandla	2.31	1.82	21.2% Below	HW/WK/2604/152 dated 18/07/2024	M/s Dhanjibhai K Patel	25/07/2024	24/07/2026	Shri Mahesh Makhijani, XEN (H)	Work in progress
46.	Two Years Contract for supply and maintenance of railway tracks inside and outside cargo jetty area (For Years 2023-25)	2.23	1.77	21.06% below	HW/WK/2584/772 Dated 31/08/2023	M/s. Dharti Construction	07/09/2023	06/09/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress
47.	Strengthening of existing environmental management cell at Deendayal Port Authority: appointment of environment experts for two years and further extendable for one year.	2.23	1.89	18.67% Below	EG/WK/4783/VII/143 Dated 04/10/2024	M/S.PRECITECH LABORATORIES PVT.LTD.	07/10/2024	06/10/2026	Shri B. Rajendra, Dy. CE (PL) & EMC (I/C)	Work in progress
48.	SUPPLY AND TRANSPORTATION OF WATER AT KANDLA, TUNA AND GANDHIDHAM FOR A PERIOD OF TWO YEARS.	2.21	1.68	31.37% Below	PL/WK/8532/84 Dated 24/01/2024	M/s.B.M.SORATHIA	27/01/2025	26/01/2027	Shri Muneeb Ansari, XEN (PL)	Work in Progress

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
49.	PROVIDING PMC SERVICES FOR CARRYING OUT DETAILED PROJECT REPORT FOR EXPANSION OF EXISTING RAILWAY SIDING FOR TEKRA PORT OF DEENDAYAL PORT AUTHORITY TO SERVE UPCOMING PROJECTS AT TEKRA	2.16	1.92	12.73% Below	HW/WK/2618/14 dated 06/01/2025	M/S. VOYANT SOLUTIONS P.LTD.	08/01/2025	07/03/2027	Shri Mahesh Makhijani, XEN(H)	Work in Progress
50.	Maintenance contract for Civil Works, sweeping and cleaning in KDLB & FCI colony at Gandhidham for the period of two years.	2.01	--	--	--	--	--	--	XEN(TD), Shri Hemant Kumar Bhaskar	Under the scrutiny of technical stage
51.	Up-gradation of kutcha plot on East of Main Store at Bunder Basin	1.87	1.74	6.79% Below	HW/WK/2606/13 dated 06/01/2025	M/S. BALAJI INFRA	13/01/2025	12/07/2025	Shri Mahesh Makhijani, XEN(H)	Work in Progress
52.	Special Repairs to Storm Water Drain & Sewage Drainage Line in FCI & KDLB Colony at Gopalpuri	1.77	--	--	--	--	--	--	XEN(TD), Shri Hemant Kumar Bhaskar	Under the scrutiny of technical check
53.	Annual maintenance contract for buildings, walkways, trestles, firefighting pipelines, fenders and garden inside & outside oil jetty area at Old Kandla	1.67	Part A - 1.35 and Part B - 2.82	21.0847% below	PL/WK/8486-I/596-A dated 01/07/2023	M/s. Vihat Construction Co.	08/07/2023	07/07/2025	Shri Muneeb Ansari, XEN (PL)	Work in progress
54.	Maintenance contract for cleaning and housekeeping work of DPA hospital and Isolation ward at Gopalpuri, Kandla and Adipur dispensary for period of two years.	1.66	--	--	--	--	--	--	XEN(TD), Shri Hemant Kumar Bhaskar	under the approval of competent authority for opening of price bid
55.	Consultancy services for authority engineer for supervision of Widening and improvement of existing 2/4 lane carriageway of KK Road connecting to NH-8A in the state of Gujarat on EPC	1.64	-	-	-	-	-	-	XEN(TD), Shri Hemant Kumar Bhaskar	Under the scrutiny of technical stage
56.	Two years maintenance contract for office buildings outside Port area (Civil work)	1.63	1.11	32% below	HW/WK/2548/788 DATED 15/09/2023	M/s. Rajput Infrastructure Company	22/09/2023	21/09/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
57.	S/R to overhead tank No.2 Gopalpuri Colony	1.51	--	--	--	--	--	--	Shri Hemant Kumar Bhaskar XEN(TD)	Preliminary schedule to be opened on 10/03/2025
58.	Two years' maintenance contract for railway track leading to Tuna from 0 to 11 Km KPLT line (Take off at 2.573 Km at Gandhidham Yard to 13.54 Km) including LC-1, LC-2	1.46	1.04	28.80% Below	HW/WK/2596/863 (A) dated 12/03/2024	M/s Shree Ganesh Construction	15/03/2024	14/03/2026	Shri Mahesh Makhijani, XEN(H)	Work in progress
59.	Maintenance contract for quay and transit area inside Cargo Jetty Area for two years.	1.46	1.15	21.60% below	HW/WK/2597/857d ated 04/03/2024	M/s. Vihat Construction Co.	11/03/2024	10/03/2026	Shri Mahesh Makhijani, XEN(H)	Work in progress
60.	AMC for white washing, distempering, painting to residential and non-residential building at Gopalpuri, Gandhidham and Adipur for a year.	1.33	0.76	43 % below	TW/WK/7827-I/1890 DATED 25/07/2024	M/s. Acer Infra Trade	01/08/2024	31/07/2025	XEN(TD), Shri Hemant Kumar Bhaskar	Work in progress
61.	Construction of electric substation near old unloader building to replace substation of 6 <sup>th</sup> cargo berth and at plot no B2 of 34 hectare area	1.39	1.32	5.55% below	HW/WK/2622/115 Dated 07/06/2024	M/s Rajpoot Infrastructure Company	14/06/2024	13/05/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress
62.	Maintenance Contract for Non-residential buildings inside Harbour area (Civil Work)	0.97	0.787	18.9% BELOW	HW/WK/2615/229 Dtd: 28/11/2024	M/S.MOHIT CONSTRUCTION-	05/12/2024	04/12/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress
63.	Maintenance contract for sports complex for the period of two years at Gopalpuri.	1.19	0.70	41.17% Below	TW/WL/7826-I Dated 25/10/2023	M/s Rajput Infrastructure Company	23/10/2023	22/10/2025	Shri Hemant Kumar Bhaskar, XEN(TD)	Work in progress
64.	Dismantling of existing godown no.19 to 23 inside cargo jetty area	Part A = 0.26 Part B = 0.93 (credit item)	Part A = 0.42 Part B = 0.88 (Credit part)	25.09% Above	EG/WK/1197/255 Dated 12/01/2024	M/s Rajesh Traders	06/02/2024	16/04/2025	Shri Mahesh Makhijani, XEN(H)	<b>Work Completed</b>
65.	Housekeeping and cleaning of office building and surrounding inside and outside oil jetty area at Kandla	1.10	0.97	15.9% Below	PL/WK/8498-I/844 Dated 18/09/2023	M/s. Sanjay K Sorathiya & Co.	25/09/2023	24/09/2025	Shri Muneeb Ansari, XEN (PL)	Work in Progress

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
66.	Maintenance Contract for Tree Plantation near offices, other buildings, along roads, islands, gates, etc. inside/outside cargo jetty area for two years	0.97	0.62	35.82% below	HW/WK/2582/284 dated 17/03/2023	M/s. Vihat Construction,	25/03/2023	24/03/2025 19/06/2025 (Extended)	Shri Mahesh Makhijani, XEN(H)	Work in progress. Proposal for extension submitted upto 19/06/2025
67.	Two Years Contract for House Keeping & Cleaning of Gate office buildings and Non-residential buildings inside cargo jetty area	0.96	0.907	5.5% BELOW	HW/WK/2597/199 Dtd: 10/10/2024	M/S.RAJPUT INFRASTRUCTURE COMPANY	17/10/2024	16/10/2026	Shri Mahesh Makhijani, XEN(H)	Work in progress
68.	Maintenance Contract for sanitation of New Port Colony, New Kandla for period of 2 years	0.95	0.56	41.00% below	RW/WK/7820-I/375 dated 02/06/2023	M/s. Acer Infra Trade	05/06/2023	04/06/2025	Shri MT Gohel , XEN(Road)	Work in progress.
69.	Two years contract for cleaning of storm water drain inside cargo jetty area	0.78	0.49	37.18% below	HW/WK/2562/342 dated 18/07/2023	M/s. Narayan Construction Co.	25/07/2023	24/07/2025	Shri Mahesh Makhijani, XEN(H)	Work in progress.
70.	Housekeeping of liaison office cum rest house for DPA at Ahmedabad port for 3 years	0.53	0.53	-	TW/WK/7816-I/9167 Dated 24/08/2023	M/S N. Kumar Associates International	01/09/2023	31/08/2026	Shri Manoj Gohel XEN(Road),	Work in progress
71.	SUPPLY OF POTABLE WATER FROM PRIVATE WELLS FOR RO-RO/ROPAX TERMINAL HAZIRA-SURAT(FOR 12 MONTHS)	0.52	0.50	3.84% below	CN/WK/1600/Hazira /WaterTanker/399 Dated: 09/07/2023	M/S. VISHAL TRANSPORT	16/07/2024	15/07/2025	Shri Muneeb Ansari, XEN (Ro-Ro)	Work in progress
72.	LICENSE FOR OPERATION&MAINTENANCE OF PAY&PARKING SERVICES, CANTEEN SERVICES & TOILET BLOCK FOR USERS OF TANK TERMINALS AT NEW KANDLA	0.42	1.55	376.18% Above	HW/WK/2588/125 dated 21/06/2024	M/S.SHREE GANESH CONSTRUCTION	28/06/2024	29/03/2027	Shri Mahesh Makhijani, XEN(H)	In progress
73.	Maintenance contract of public health and underground drainage at Gopalpuri port colony for the period of two years	5.7	4.51	26.25% Below	TW/WK.7864-I/1742 Dated 04/12/2024	M/S.ADVANCE HR&PAYROLL SOLUTION	12/12/2024	11/12/2026	Shri Hemant Kumar Bhaskar, XEN(TD)	Work in progresss
74.	Development of Smart Industrial Port City at Kandla Gandhidham Adipur complex construction of compound wall at SIPC location-1 Gandhidham.	8.22	5.99	27.16%BE LOW	LOA No. EG/WK/7127/282, DT. 12/03/2025	M/S.Murlidha R Projects JV M/S. Shree Hari Infratech-Adipur	17/04/2025	16/03/2026	Shri Chetan Jenia, XEN (C)	Work Order issued.

SR No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
75.	Maintenance contract for civil works, sweeping & cleaning in KDLB&FCI colony at Gandhidham for the period of two years.		1.37	42.09% Below	EG/WK/2199/2 DT. 97 09/04/2025	M/S.Shree Hari Infratech-Adipur			Shri Hemant Kumar Bhaskar, XEN(TD)	
76.	Construction of new sea farer building at Kandla-cargo berth area		6.42	17.94% Below	EG/WK/9141/296 DT. 97 09/04/2025	M/S.Mp-Sh Jv-Adipur			Shri Muneeb Ansari, XEN (P)	LAO issue vide No. EG/WK/9141/296 dtd. 09/04/2025. Work order is being issued
77.	Request for proposal (RFP) for appointment of consultant for preparation of DPR, planning and designing for 100 MLD capacity desalination plant expandable to 300 MLD		2.75	31.26% Below	EG/WK/7125/02 DT. 15/04/2025	M/S. Mecon Limited-Bangalore			Shri Chetan Jenia, XEN (C)	
78.	Maintenance contract for cleaning and housekeeping work of DPA hospital and isolation ward at Gopalpuri, Kandla and Adipur dispensary for period of two years.		1.23	26.24% Below	EG/WK/2200/04 DT. 17/04/2025	M/S. Shankhala Dipakkumar K,-Ahemdabad			Shri Hemant Kumar Bhaskar, XEN(TD)	
79.	Special repairs to roads in Gopalpuri (cement concrete pavement)		5.82	25.64% Below	EG/WK/2209/05 DT. 24/04/2025	M/S. Saraswati Construction Co.,--Adipur			Shri Hemant Kumar Bhaskar, XEN(TD)	
80.	Consultancy services for authority engineer for supervision of widening and improvement of existing 2/4 lane carriageway of KK-road connecting to nh-8a in the state of Gujarat on EPC Mode.		1.49	9.22% Below	EG/WK/2202/07 DT. 29/04/2025	M/S.Credible Management&Consultants Pvt.Ltd-Faridabad-Haryana			Shri Hemant Kumar Bhaskar, XEN(TD)	

**MEGA INFRASTRUCTURE PROJECTS**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore	Tendered Cost (Rs.) in Crore	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
81	Development of Container Terminal at Tuna-Tekra, Deendayal Port on BOT basis under PPP mode	4243.64	NA	NA	Tender No. CE/13	M/S Hindustan Infralog Private Limited	14/03/2024	13/03/2027	Shri Sunil Soren XEN (Design)	Work in progress
82	Development of Marine Liquid Terminal Facilities consisting of SPM and two product jetties in DPT waters at OOT, Vadinar for handling Crude and Petroleum Products on Captive Use Basis	448.00	NA	NA	Concession Agreement executed between DPA (erstwhile KPT) and M/s. Coviva Energy Terminals Ltd. (erstwhile VLTL) on 16/04/2015	Name of the Concessionaire : M/s. Coviva Energy Terminals Ltd.  Project is to be implemented by CETL	Award of Concession granted on 16/08/2019. However, CETL not initiated Project implementation	Original: 36 months from date of award of concession i.e., 16/08/2019 to 15/08/2022  Revised : 42 months from date of award of concession (due to six months extension granted by DPA due to COVID 19 Force Majeure)  Construction period extended upto 31/08/2026	Shri Sunil Soren XEN (Design)	<ul style="list-style-type: none"> <li>• Concession Agreement executed with M/s CETL on 16/04/2015</li> <li>• Concession awarded on 16/08/2019.</li> <li>• Construction Completion Time: 42 Months extended 6 months due to covid -19 (by 15/02/2023) M/s CETL not started construction activities.</li> <li>• M/s Coviva Energy Terminal Limited (CETL) requested DPA for time limit extension for completion of construction up to August, 2026.</li> <li>• 20/6/2024 Authority in the Board meeting approved to grant an extension of time period for completion of construction of the Project up to 31/8/2026 to M/s CETL (Concessionaire) based on the commitments given by M/s CETL, for compensating DPA towards MGC till August, 2026 and also completion of construction of the Project by 31/08/2026.</li> <li>• Letter addressed to M/s CETL informing the decision of Board to grant extension of time period for completion of construction of the Project up to 31/8/2026 has been sent to M/s CETL on 05/07/2024 and DPA received acceptance of the same.</li> <li>• M/s CETL paid advance License fee of Rs 13,16,85,502/- for the period from 16th August 2024 to 15th August 2025.</li> <li>• Further, M/s. CETL submitted the</li> </ul>

										<p>construction schedule of SPM on 03/08/2024 and Two product Berths on 31/10/2024.</p> <ul style="list-style-type: none"> <li>On 22/10/2024, EOI along with Budgetary offer was invited from IPA empaneled Independent Engineers for appointment of Independent Engineer for the subject project.</li> <li>Tender for appointment of Independent Engineer was floated on 19/12/2024 and last date for bid submission is on 09/01/2025.</li> </ul> <p>9/12/2024 W.r.t. revised construction schedules submitted by CETL (SPM &amp; Two Product Jetties), DPA requested M/s CETL to provide the revised construction schedules as per the Project Schedule (Appendix 5) of the Concession Agreement, referring to various Milestones &amp; respective activity/level of completion of project similarly mentioning therein.</p> <p>12/12/2024 CETL informed DPA about EC &amp; CRZ Clearance issued by the MoEF&amp;CC, Gol for Installation of SPM &amp; associated Infra.</p> <p>13/12/2024 DPA requested CETL to provide requisite details viz. Phase wise Investment, Quarter wise scheduled Physical Progress, Monthly Capex details etc.</p> <p>19/12/2024 Limited Tender (From IPA empanelled IE firms) floated, with date of opening of technical bid 9/1/2025 (Extended to 30/1/2025).</p> <p>25/12/2024 W.r.t. DPA request dated 13/12/2024, CETL submitted response and stated that Phase wise Investment, Quarterly progress and CAPEX, they would provide the details by 31st Jan 2025.</p>
--	--	--	--	--	--	--	--	--	--	---

										<p>6/1/2025 Reminder sent to M/s CETL to take immediate action for extension of PBG (PBG needs to be renewed one month prior to its expiry) (PBG valid till 28/2/2025).</p> <p>28/1/2025 CETL communicated to DPA extended PBG (extended till 28/2/2027).</p> <p>The Bid (Tender for appointment of Independent Engineer) was opened on 30.01.2025 (Two bids received).</p> <p>04/02/2025 - Reminder 1 sent to CETL to provide requisite details without further delay (Ref. DPA email dated 13/12/2024 - Phase wise Investment, Quarter wise scheduled Physical Progress, Monthly Capex details etc.)</p> <p>21/02/2025 - M/s CETL intimated DPA about approximate revised cost of project. Further, CETL provided only phasewise investment plan (quarterly &amp; yearly), for SPM based on the approx. revised cost &amp; also submitted scheduled physical progress for SPM. In addition, M/s CETL also incorporated that for product berths, completion of stage I detailed engineering expected by August, 2025 and would be in a position to provide further details.</p> <p>11/03/2025 - TA, M/s Ideck given opinion w.r.t. CETL letter 21.2.2025 along with a draft reply to be sent to CETL.</p> <p>17/3/2025 - Reply sent to CETL (in response to CETL ltr 21 2 2025) with a request to submit detailed calculation with justification and all supportive documents towards increase in cost estimate to DPA for further examination. It was once again advised</p>
--	--	--	--	--	--	--	--	--	--	--

										<p>to take expeditious action &amp; ensure completion of the entire project by 31/8/2026 and also requested to submit requisite details (firm details and complete in all respect) as was asked by DPA vide email dated 13/12/2024, without further delay.</p> <p>09.04.2025, DPA has sent a remainder mail to CETL for submission of requisite details as was asked by DPA vide email dated 13.12 2024.</p> <p>On 12.03.2025, Financial bids of the technically qualified bidders were opened.</p> <p>On 15.03.2025, DPA sent a letter to selected bidder, seeking justification for the quoted bid amount.</p> <p>09.04.2025, Letter of Acceptance (LoA) has been issued to M/s RITES Ltd for the appointment of Independent Engineer and M/s RITES Ltd. accepted the same and sent a Performance Bank Guarantee and Draft Agreement on 10.04.2025. The same are under examination with DPA.</p> <p>On 25/04/2025, TA, Ideck submitted opinion after review of PBG &amp; Draft Agreement, along with a draft letter to RITES.</p> <p>28/04/2024 - Letter sent to RITES convening observations on PBG &amp; Draft agreement.</p>
83	Development of Oil Jetty to handle liquid cargo and ship bunkering terminal at Old Kandla on BOT basis	343			TenderNo. 026/XEN (Design) Dated 16/04/2015	M/s KOTPL	11/12/2020	24 months from date of award of concession	Shri Sunil Soren XEN (Design)	Concession Agreement executed with M/s KOTPL on 16.11.2013. Concession awarded on 11.12.2020. Construction Completion Time: 24 Months (by 10.12.2022) KOTPL could not complete construction of project in the given time. Remedial period for completing construction activities granted up to

										<p>05.09.2024.</p> <p>On time to time M/s KOTPL paid LD up to August 2024.</p> <p>KOTPL Officials had meeting with Port Officials on 24.07.2024 for extension of COD up to 4th September 2026. Based upon mutual discussions a letter with conditions for review their request for consideration of the proposal was sent to M/s KOTPL on 26.07.2024. M/s KOTPL vide letter dated 05.09.2024 accepts the condition of DPA letter dated 26.07.2024. The Board in its resolution no.06 dated 16.04.2025 accorded approval for Extension of Commercial Operation Date up to 04.09.2026 subject to certain conditions. Accordingly, the intimation letter is being issued to KOTPL by updating the outstanding amount therein.</p> <p>By invoking the Arbitration, M/s KOTPL has disputed the followings:</p> <ul style="list-style-type: none"> <li>• Operationalization of Additional Oil jetties no 7 to 11.</li> <li>• Liquated damages levied by DPA due to non-achieving of the Milestones.</li> </ul> <p>M/s KOTPL by filing Amended SOC has prayed for:</p> <ul style="list-style-type: none"> <li>• Extension of time under Project Schedule until July 31,2024.</li> <li>• Award M/s KOTPL the license fee paid for the particular period as damages since the project site was not fully available.</li> <li>• Claim of Rs. 6,62,25,600/- along with interest from 15.07.2023 till payment and further amount paid towards LD along with interest</li> </ul> <p>All the disputes are pending adjudication.</p> <p>On the request of both parties, tribunal vide the order dated 20.09.2024</p>
--	--	--	--	--	--	--	--	--	--	---

										deferred the Arbitrational proceedings for 2 months and supposed to resume the proceedings from 18.12.2024. In the meantime, a Draft Board note seeking approval of the Board for extension of COD up to September 2026 with certain conditions is submitted for approval. Since the settlement talks are going on between the Parties, at the request of KOTPL & upon confirmation from DPA, the Arbitral Tribunal order vide dated 17.12.2024 has further postponed the matter for another two months. Next date shall be notified in due course.
--	--	--	--	--	--	--	--	--	--	---

#### **Ro-Ro / Ro-Pax Ferry Service Cell**

Sr. No.	Name of work and location	Estimated cost (Rs.) in Crores	Tendered Cost (Rs.) in Crores	% Above/ Below Schedule of Rates	Agreement No. / Work Order No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	2	3	4	5	6	7	8	9	10	11
84	Construction of RORO/ROPAX facility at Muldwarka, Gujarat. (Offshore)	84.74	76.69	9.5% (Below)	CN/WK/1600-Const/Muldwarka/7 dated 14/01/2022	M/s. BMS Projects – Marymatha JV	10/05/2022	31/03/2026	Shri Chetan Jenia, XEN (C)	Work in progress Revised Work Order in approval stage Shri Muneeb Ansari, XEN (H&D)
85	Monitoring for smooth functioning of Ro-Ro Facility services located at Hazira, Dahej and Ghogha.	1.94	1.89	2.72% BELOW	CN/WK/1659/407 Dated 29/07/2024	M/S.CREDIBLE MANAGEMENT&CONSULTANTS PVT.LTD- I	01/08/2024	31/07/2026	Shri Muneeb Ansari, XEN (Ro-Ro)	Work in progress
86	Construction of Ro – Ro / Ro-Pax On – Shore facility at Muldwarka – Gujarat, EPC mode.	30.81	33.89	9.97% (Above)	CN/WK/1600/Onshore Muldwarka/137 dated 15/07/2022	M/s. MMC Projects (India) Pvt Ltd.,	25/07/2022	31/03/2026	Shri Chetan Jenia, XEN (C)	Work in progress Full Work order in approval stage
87	Annual Maintenance Contract of Navigational Channel Marking System (Buoys) at Ghogha – Ro-Pax	0.86	0.94	8.9339% above	CN/WK/1613/ROPAX/GHOGHA-III/PQ/124 DT. 17/04/2023	M/s. Somnath Metal Cast	24/04/2023	23/04/2025	Shri Rajesh Meghani, XEN(C-I)	Work in progress.Time Extension proposal under consideration by Division

Sr. No.	Name of work and location	Estimated cost (Rs.) in Crores	Tendered Cost (Rs.) in Crores	% Above/ Below Schedule of Rates	Agreement No. / Work Order No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
88	Annual Maintenance Contract for Link spans, Pontoons and Terminal facilities at Ghogha	2.94	3.19	8.57%	CN/WK/1611.RoPx/Gh ogha/188 Dated 18/08/2023	M/s. Vishwakarma Mechanical works	23/08/2023	22/08/2025	Shri Rajesh Meghani, XEN(C-I)	Work in progress
89	Annual Maintenance Contract for Link Spans, Pontoons and Terminal facilities at Dahej	2.95	3.30	11.67% ABOVE	CN/WK/1613/ROPAX/ PQ/124 17/04/2023	Vishwakarma Mechanical Work,	21/09/2023	20/09/2025	Shri Muneeb Ansari, XEN (Ro-Ro)	Work in progress
90	Annual Maintenance Contract of Navigational Channel Marking System (Buoys) at Dahej-Ro-Pax	3.69	-	-	-	-	-	24 months	Shri Muneeb Ansari, XEN (Ro-Ro)	Tender reinvited
91	Engagement of Security agency for providing watch & ward security supervisor & security guard without arms for Dahej terminal of DPA for 2 years	0.81	0.70	13.41% below	CN/WK/1600/Security /132 dt. 04/05/2023	Shakti Protection Force Pvt. Ltd.	08/05/2023	07/05/2025	Shri Muneeb Ansari, XEN (Ro-Ro)	Work in progress

**LAND CONTRACTS (C.E. DEPARTMENT)**

Sr. No.	Name of work & location	Reserve price Per sq. mtr./year	Premium received over nd above reserve price during e-auction (per sq. mtr./per year	Allotment letter No. & Date	Name of Agency	Time of completion	Name & address of the Engineer-in-charge.	Remarks.
92	E-TENDER CUM E-AUCTION FOR THE ALLOTMENT OF LAND FOR SETTING UP INTERGRATED SHIP BUILDING CLUSTER ON 30 YEARS LEASE ON AS IS WHERE IS BASIS .	27510					Shri Chetan Jenia XEN(KL)	NIT published on 22.01.2025, date of downloading tender 22.01.2025, pre-bid meeting will be held on 17.02.2025, technical bid opened on 12.03.2025. Tender Discharged
93	E-TENDER CUM E-AUCTION FOR THE ALLOTMENT OF 03 nos. OF PLOTS (INCLUDING STRUCTURE) FOR VARIOUS PURPOSE ON 30 YEARS LEASE ON AS IS WHERE IS BASIS .	258.02 & 255.90					Shri Chetan Jenia XEN(KL)	NIT published on 15.01.2025, date of downloading tender 15.01.2025, pre-bid meeting held on 03.02.2025, technical bid opened on 17.03.2025.
94	E-TENDER CUM E-AUCTION FOR THE ALLOTMENT OF 04 nos. OF PLOTS FOR THE PURPOSE OF GODOWN/WAREHOUSE SITUATED AT KANDLA ON 30 YEARS LEASE ON AS IS WHERE IS BASIS .	258.02					Shri Chetan Jenia XEN(KL)	NIT published on 30.04.2025, date of downloading tender 30.05.2025, pre-bid meeting held on 15.05.2025, technical bid opened on 30.05.2025.

**TENDERS / CONTRACTS UNDER INTEGRITY PACT****4. MARINE DEPARTMENT****AS ON 30.04.2025**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh .	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1.	Providing Marine Service at Tuna / Tekra Dry Bulk Terminal for the period of 10 years.	445.65 Cr.	472.83 Cr.	6.10% above	Executed on 07/10/2024	M/s. Polester Maritime Ltd., Mumbai	07/01/2025	06/01/2035	Capt. Pradeep Mohanty, Deputy Conservator.	Work in progress.
2	Hiring of 04 Nos. of 50/60 Ton Bollard Pull Tug on Charter/Rate per day for the period of ten years extendable further by one year.	231 Cr. for 3 Tugs (OSL) 77 Cr. for 1 Tug (KNK Ship)	187.51 Cr. for 3 Tugs (OSL) 62.31 Cr. for 1 Tug (KNK Ship)	18.8289% below. 19.08% below	Executed on 14/10/2016 Executed on 10/07/2016	Ocean Sparkle Ltd, Hyderabad KNK Ship Management, Mumbai	1) 03/12/2016 2) 15/12/2016 3) 20/12/2016 4) 06/12/2016	1) 03/12/2026 2) 15/12/2026 3) 20/12/2026 4) 06/12/2026	Capt. Pradeep Mohanty,, Deputy Conservator	Work in progress.
3.	Hiring or 2 Nos. of Tugs on Charter / Rate per year for the period of 10 years, extendable for one year.	211.70 Cr.	209.87 Cr.	0.86% below	Executed on 15/05/2023	M/s. Ocean Sparkle Ltd. Hyderabad	Tug 1: 9/5/23 Tug 2: 16/5/23	Tug 1: 06/05/2033 Tug 2: 13/05/2033	Capt. Pradeep Mohanty, Deputy Conservator.	Work in progress.
4.	Supply, installation & Commissioning and AMC of Radiological Detection Equipment. (Supply amount – Rs.11,70,65,490/- & AMC amount – Rs. 18,39,90,320/-.	30.11 Cr.	30.11 Cr.	-	Executed on 09/03/2022	M/s. Electronics Corporation of India Ltd., Hyderabad	25/11/2020	24 months for supply, installation and commission-ing AMC 10 years after installation.	Capt. Pradeep Mohanty, Deputy Conservator.	Work in progress.
5.	Hiring of 2 Nos. of Water Tenders and 1 Nos. of Foam Tender with Manpower at Deendayal Port, Kandla for the period of 5 years.	19.11 Cr.	-	-	-	-	-	-	Capt. Pradeep Mohanty, Deputy Conservator.	Tender opened and TCM held on 25/04/2025 for technical bid.
6.	Hiring of 1 No. of All Weather Pilot Boat on Charter / Rate per day for the period of 7 years in DPA.	16.04 Cr.	14.26 Cr.	11.09% Below	Executed on 06/02/2025	M/s. Hoger Offshore and Marine Pvt. Ltd., Mumabi	--	--	Capt. Pradeep Mohanty, Deputy Conservator.	Work Order issued on 24/01/2025.
7.	Hiring of 2 Nos. of Patrolling Boats with manning and maintenance for water front security & Kandla sea creek area on charter / rate per day for the period of 7 years.	16.61 Cr.	11.64 Cr.	29.89% below	Executed On 30/12/2024	M/s. Silver Port Service JV with M/s. AL Logistics	--	--	Capt. Pradeep Mohanty, Deputy Conservator.	Work Order issued on 30/12/2024.

8.	Hiring of 01 No. of Patrolling Boat with Manning & Maintenance for Security Patrolling of Kandla OTB on charter rate per day for the period of 07 years at Deendayal Port Authority.	15.97 Cr.	--	--	--	--	--	--	Capt. Pradeep Mohanty,, Deputy Conservator	Tender invited with date of opening on 27/05/2025.
9.	Hiring of 2 Nos. of Steel Hull Mooring Launches and Moorings Gangs at Deendayal Port, Kandla for a period of 5 years.	14.60 Cr.	10.76 Cr.	26.30% below	Executed on 27/11/2022	M/s. Pacific Shipping Services, Mumbai	02/05/2023 Commencement of work delayed due to non-submission of IRS certificate etc. LD levied as per Tender condition.	01/05/2028	Capt. Pradeep Mohanty, Deputy Conservator.	Work in progress.
10.	Design, Construction and supply of 01 No. Speed Boat (Patrolling Boat) for waterfront security of Deendayal Port & Operation and Maintenance for the period of 05 years.	8.96 Cr.	9.60 Cr.	7.14% above	Executed On 05/01/2024	M/s. A.H. Wadia Boar Builders, Billmora	20/01/2024	16/01/2030	Capt. Pradeep Mohanty, Deputy Conservator	LOA issued on 23/11/2023. Work Order issued on 05/01/2024. Supply done on 17/01/2025 and Operation work in progress.
11	Hiring of 165 Nos. of Manpower in the cadre at Firefighters for Port services at DPA, Kandla on Contractual basis for a period of 3 years.	6.58 Cr.	6.38 Cr.	12.93% below	Executed on 27/04/2023	M/s. Krishna Industrial Security & Fire Services Pacific Shipping Services , Anand	14/04/2023	13/04/2026	Capt. Pradeep Mohanty,, Deputy Conservator	Work in progress.
12.	Annual Rate Contract for Renewal of Steel Plates, Painting and other works of various Crafts / Tugs of Deendayal Port Authority for 3 years.	5.73 Cr.	--	--	--	--	--	--	Capt. Pradeep Mohanty,, Deputy Conservator	Tender extended upto 06/05/2025.
13.	Appointment of Agency for providing manning services /VTS operations at Kandla & Vadinar Port monitoring stations - VTS for the period of 3 years.	5.41 Cr.	5.93 Cr.	9.69% above	Executed on 19/04/2023.	M/s. Admiral Marine Services P, Ltd., Chennai	01/04/2023	31/03/2026	Capt. Pradeep Mohanty,, Deputy Conservator	Work in progress.
14.	Providing Service of Pump Operator cum Driver (POCD) for Fire Brigade Section of DPA for a period of 3 years	3.29 Cr.	--	--	---	--	--	--	Capt. Pradeep Mohanty, Deputy Conservator.	Technical bids were opened on 10/04/2025 and sent to Finance for further scrutiny.
15.	Hiring of Hydrographic Survey Equipment on Board M.L. Nirikshak for 05 years at Kandla.	2.62 Cr.	2.33 Cr.	10.82% below estimated cost	Executed on 22/10/2020	M/s. Horizon Survey Company India Ltd., Mumbai	26/04/2021	25/04/2026 5 years	Capt. Pradeep Mohanty, Deputy Conservator.	Work in progress. Work carrying out through Civil Engineering Department.

**TENDERS / CONTRACTS UNDER INTEGRITY PACT****5. GENERAL ADMINISTRATION DEPARTMENT****AS ON 30.04.2025**

<b>Sr. No.</b>	<b>Name of work &amp; location</b>	<b>Estimate d Cost (Rs.) in Crore / Lakh</b>	<b>Tendered Cost (Rs.) in Crore / Lakh</b>	<b>% Above / Below Schedule of Rates</b>	<b>Agreement No.</b>	<b>Agency</b>	<b>Date of commencement of work</b>	<b>Time of Completion</b>	<b>Name &amp; Address of the Engineer In-charge / Engineer</b>	<b>Remarks</b>
1.	Hiring of brand new make of 64 Nos. of vehicles Model-2023) EV/Diesel / Petrol, on monthly hired basis and hiring of vehicles not earlier than 2022 on as and when required basis "for a period of 3 years.	19.33 Cr.	16.01 Cr.	17.16% below	Executed.  Work Order No. GA/GN/5400/2023-25/815 dated 10/03/2023	M/s. Rishabh Enterprises, Gandhidham.	01/04/2023	31/03/2026	Shri Deepak Rane, Dy. Secretary	Work in progress.
2.	Hiring of brand new 8 Nos. of 32 seater and 4 Nos, of 51 seater Readymade Non-Air Conditioned Diesel Buses, Model: 2024 alongwith comprehensive operation and maintenance for transportation of staff of Deendayal Port Authority / CISF and their children for a period of 4 (four) years.	18.86 Cr.	12.70 Cr.	32.65% below	Executed.  Work Order No. LB/WF/ 1153-Buses/ 2024/3082 dated 29/01/2025.	M/s. Rishabh Enterprises, Gandhidham	19/03/2025	18/03/2029	Shri Ravi K. Maheshwari, Personnel Officer	Work in progress.

**TENDERS / CONTRACTS UNDER INTEGRITY PACT****6. MEDICAL DEPARTMENT****AS ON 30.04.2025**

<b>Sr. No.</b>	<b>Name of work &amp; location</b>	<b>Estimated Cost (Rs.) in Crore / lakh</b>	<b>Tendered Cost (Rs.) in Crore / lakh</b>	<b>% Above / Below Schedule of Rates</b>	<b>Agreement No.</b>	<b>Agency</b>	<b>Date of commencement of work</b>	<b>Time of Completion</b>	<b>Name &amp; Address of the Engineer In-charge / Engineer</b>	<b>Remarks</b>
1	Outsourcing of Vadinar Hospital for treatment of employees of DPA, CISF Personnel and CISF employees engaged by DPA and IOCL and their family members as well as other persons as decided by DPA at Vadinar	2.88 Cr.	2.07 Cr.	26.80% below	MH/SP/85/2020-21	M/s. Shree Samarpan Wellness Pvt. Ltd., Rajkot	16/05/2022	15/05/2025 3 years.	Dr. Anil Chellani, Chief Medical Officer, Port Hospital, Gopalpuri 370240, Kutch District, Gujarat.	Nil
2	Hiring of two Ambulances on monthly basis for DPA	1.39 Cr.	1.15 Cr.	17.30% below	GEMC-511687774163859 dated 18/01/2024	M/s. Rishabh Enterprises, Gandhidham	05/02/2024	04/02/2029 5 years	Dr. Anil Chellani, Chief Medical Officer, Port Hospital, Gopalpuri 370240, Kutch District, Gujarat	Contract awarded through GeM Portal

\*\*\*\*\*

**TENDERS / CONTRACTS UNDER INTEGRITY PACT****7. TRAFFIC DEPARTMENT****AS ON 30.04.2025**

<b>Sr. No.</b>	<b>Name of work &amp; location</b>	<b>Estimated Cost (Rs.) in Crore / lakh</b>	<b>Tendered Cost (Rs.) in Crore / lakh</b>	<b>% Above / Below Schedule of Rates</b>	<b>Agreement No.</b>	<b>Agency</b>	<b>Date of commencement of work</b>	<b>Time of Completion</b>	<b>Name &amp; Address of the Engineer-in-charge / Engineer</b>	<b>Remarks</b>
1.	Engagement of manpower service provider for providing various categories of outsourced staff to carry out railway operation inside Cargo Jetty area for a period of 3 years.	5.30 Cr.	5.96 Cr.	12.53% Above	Under process	M/s. N.S. Patel, Surat	01/09/2024	31/08/2027 3 years	Shri N.M. Parmar, ATM (Railway),	Work in progress.
2.	Outsourcing of Establishing and operating of occupational health services at Deendayal Port Authority, New Kandla for the period for 5 years.	3.54 Cr.	2.98 Cr.	16.59% below	Executed on dated 15/12/2021	M/s. Accord Multispecialty Hospital, Bhuj	15/12/2021	14/12/2026	Shri Bavesb Mandvi, Safety Officer	Work in progress.
3.	Engagement of Consultant to authenticate / validate the reports submitted by the PPP Operator for three (3) years	2.56 Cr.	2.77 Cr.	9.99% Above	Executed on dated 10/10/2022	M/s. Aarvee Associates Architects Engineering & Consultant Pvt. Ltd., Hyderabad	17/10/2022	16/10/2025	Shri Bavesb Mandvi, Safety Officer	Work in progress.

\*\*\*\*\*

**TENDERS / CONTRACTS UNDER INTEGRITY PACT****8. FINANCE DEPARTMENT****AS ON 30.04.2025**

<b>Sr. No.</b>	<b>Name of work &amp; location</b>	<b>Estimated Cost (Rs.) in Crore / lakh</b>	<b>Tendered Cost (Rs.) in Crore / lakh</b>	<b>% Above / Below Schedule of Rates</b>	<b>Agreement No.</b>	<b>Agency</b>	<b>Date of commencement of work</b>	<b>Time of Completion</b>	<b>Name &amp; Address of the Engineer In-charge / Engineer</b>	<b>Remarks</b>
<p style="text-align: center;">..... N I L .....</p>										

\*\*\*\*\*