DEENDAYAL PORT TRUST

TENDERS / CONTRACTS UNDER INTEGRITY PACT

1. MECHANICAL ENGINEERING DEPARTMENT

Sr. No.	Name of work and location	Estimated cost (Rs.) in lakh	Tendered Cost (Rs.) in lakh	% Above/ Below Schedule of Rates	Agreement No. / Work Order No.	Agency	Date of commence- ment of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1.	Maintenance Contract of 04 Nos. of MUKAND Cranes of 12T (02 Nos.) & 16T (02 Nos.) capacity ELL Cranes alongwith Grabs for a period of 02 years inside Cargo Jetty Area.	549.78	327.36	40.46 Below	EL/AC/2465/1115 dated 04/02/2016	M/s. R. S. Electricals, Gandhidham	01/01/2016	31/12/2017 Contract extended up to 31/12/2018	Shri D.K. Hazra, XEN(E)	Work in progress. The proposal for extension of contract has been submitted for approval of competent authority.
2	Supply, Installation & Commissioning of 6 ± 5% MW Wind Power Project in Gujarat on LSTK Basis with Comprehensive O&M	8181.98	6359.61	18.91 Below	EL/WK/2472/480, 481, 482 & 483 dated 08/07/2016 (04 Nos. of work orders)	M/s. Inox Wind Limited, Noida.	08/07/2016	07/05/2017	Shri D.K. Hazra, XEN(E)	Work completed on 31/03/2017, Guarantee period maintenance of two years in progress.
3.	Maintenance Contract of 03 Nos. 25T and 02 Nos. 16T capacity MBE make Wharf Cranes for a period of Two Years.	591.14	390.00	34.03 Below	EL/WK/2478/538 dated 19/07/2016	M/s. R. S. Electricals, Gandhidham	16/08/2016	15/08/2018 Contract extended upto 15/02/2019	Shri D.K. Hazra, XEN(E)	Work in progress
4.	Replacement of Slew Bearing of Crane No. 1 of 16T and Crane No. 3 of 25T capacity MBE ELL Crane including painting of entire steel structure at inside Cargo Jetty Area.	524.17	446.18	14.15 Below	EL/WK/2483/2049 dated 12/06/2018	M/s. R. S. Electricals, Gandhidham	12/06/2018	11/02/2019	Shri D.K. Hazra, XEN(E)	Work Order issued on 12/06/2018. Work completed.
5.	Supply, Installation & Commissioning of 14 ± 5% MW Wind Power Project in Gujarat on LSTK Basis with Comprehensive O&M	15570.46	14446.38 9685.90 towards capital cost & 4760.48 towards O&M Charges.		EL/WK/2491/1816, 1817, 1818 & 1819 dated 19/04/2018 (04 Nos. of work orders)	M/s. Suzlon Energy Limited, New Delhi	15/09/2017	14/05/2018 Contract extended up to 14/12/2018	Shri D.K. Hazra, XEN(E)	Work in progress. The proposal for extension of work for a period of three months is under approval of the competent authority.
6.	Maintenance Contract of 3 Nos. ELL Wharf Cranes of 25T capacity 4 Rope of M/s. TIL make alongwith Grab inside Cargo Jetty Area for a period of 2 years.	318.06	287.57	9.59 Below	EL/WK/2488/1346 dated 02/01/2018	M/s. Power Control, Visakhapatnam	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The contractor has not reported at site till date. A Show-Cause Notice was issued to the contractor & reply recei- ved is under scrutiny.

7.	Providing Lighting arrangement through High Mast Tower in the Newly Developed 34 Hector area.	433.72	322.55	25.63 Below	N.A.	M/s. Ajay M/C Tools, Delhi	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The proposal for discharging the tender submitted for approval of the competent authority.
8.	Design, Supply, Erection, Testing and commissioning of 1 MW (2 X 750 KVA) shore based Power Supply to Ships at berth No. II to IV in KPT.	626.06	674.08	7.67 Above	N.A.	M/s. ABB India Limited, Bangaluru	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The proposal for discharging the tender submitted for approval of the competent authority.
9.	Design, Manufacture, Supply, Erection, Testing, Commissioning & Operation of 02 Nos. of 100 Ton or above capacity of Mobile Harbour Crane at Dry Cargo Berths, including Comprehensive AMC with Operation for a period of 5 Years.	9181.77	Euro 79.31 Lakhs + Customs Duty (Supply) Rs.20.10 crore (for CAMC) Total INR amount of Rs. 93.15 crore (While evaluation of bid)	0.73 Below	EL/WK/2504/531 dated 21/07/2017	M/s. Italgru s.r.l., Italy	w.e.f. date of opening of Letter of Credit (LC).	08 months from the date of opening of Letter of Credit (LC).	Shri D.K. Hazra, XEN(E)	02 nos. of ITALGRU make 120 T capacity of HMCs alongwith 03 nos. of 35 CBM of grabs & 03 nos. of 22 CBM of grabs handed over to DPT on 07/05/2018. Work Order for CAMC issued in f/o M/s. Italgru India Pvt. Ltd., New Delhi on 07/05/2018.
10	Annual Rate Contract for testing and thorough examination of ELL Cranes, Mobile Harbour Cranes and accessories as per Dock Workers (Safety, Health & Welfare) Regulation 1991, for the period of 5 Years.	60.78	N.Á.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The tender has been discharged and the same is to be re-invited.
11	Repairs to 30 Mtr. High Mast Towers & AMC of Area Lighting at inside Cargo Jetty Area for a period of Two Years.	350.44	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The technical bids on 03/11/2018. Shortfall documents have been received and under scrutiny.
12	Maintenance Contract of 03 Nos. 25T and 2 Nos. 16T capacity MBE make wharf cranes, alongwith Grabs for a period of two years at inside Cargo Jetty area.	632.40	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The schedule date of opening technical bid is on 04/01/2019.
13	Maintenance Contract of 04 Nos. of Mukund Cranes of 12T (2 Nos.) capacities ELL Cranes, alongwith Grabs for a period of two years at inside Cargo Jetty area.	474.67	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The preliminary Bid stage has been opened on 06/12/2018 and Technical bid opened on 23/01/2019 after recommendation of TC

14	Electrification work at Location of 5 Nos. New Weigh Bridge at DPT.	95.10	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The technical bid opened on 03/11/2018. Note to Tender Committee submitted for recommendation of the Tender Committee.
15	Revamping of 2 Nos. of TIL Make 25T ELL Crane No. 10 & 11 with latest version of VVVF Drives at DPT.	256.260	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The technical bid opened on 05/01/2019.
16	Annual Maintenance Contract of Liebherr make HMC :-LHM 550- S/N: 141143 & LHM 550-S/N:- 141169 for the period of two years at Berth No. 13 inside Cargo Jetty area.	484.16	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The technical bids on 27/11/2018. Shortfall documents have been received and under scrutiny.
17	Supply, installation, testing and commissioning of Power Trans- former at 66 KV Switchyard.	122.96	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The technical bid opened on 14/12/2018. Technical bids scrutinized and shortfall documents found
18	Improving and reconditioning of 66/11 KV Switchyard and 66/11 KV Sub-Station strengthening of 66/11 KV Switchyard & Substation at inside Cargo Jetty Area thereof.	239.46	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The schedule date of opening of technical bids is 08/02/2019
19	Restoration of power supply & Re-conditioning of Electrical installation at Berth No. 13 & 15 inside Cargo Jetty Area.	259.76	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	The schedule date of opening of technical bids is 31/01/2019
20	Supply Installation, Testing & Commissioning of 5 Nos. of 100 MT Capacity, Pitless type, fully electronic Road Weighbridges with 5 years comprehensive maintenance contract after expiry of 2 years Guarantee period	91.15	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shall be decided at the time of issue of LOA	The technical bid opened on 28/11//2018. Scrutiny completed. Sent for Tender Committee meeting.
21	Supply Installation, Testing & Commissioning of 4 Nos. Pitless type electronic In motion Railway Weighbridges (15Kmph speed)of 140 Mt capacities including comprehensive maintenance contract for a period of 5 years after expiry of 2 years Guarantee period	150.79	147.67	(-)2.07%	W.O. No. ML/WK/3916- II/738 dated 05/01/2019	M/s. Merit BMH Engg. Pvt. Ltd., E-1, TVK Industrial Estate, Guindy, Chennai- 600032.	05/01/2019	120 days i.e., 05/05/2019	Shri B.J. Solanki, SE(M)	

22	Development, Operation and Maintenance of Container Terminal at Berth Nos. 11 & 12 at Kandla Port on PPP Mode.	15981.00	15981.00		MS/WK/4003- V/357 dtd.19/2/2016	M/s. Kandla International Container Terminal	29/02/2016	15/02/2018	Shri B.J. Solanki, SE(M)	LOI issued. Concession Agreement signed on 29/02/2016. Project fully commissioned on 15/02/2018.
23	Appointment of Consultant for the work of Mechanization of handling of Fertilizers at Kandla Port	441.00	226.00	48.86% below the estimated cost	LoA issued vide MS/WK/4006/1513 dated 24/08/2016	M/s. HOWE Engineering Projects (India) Pvt. Ltd., New Delhi	24/08/2016	The completion period is linked with the execution of work of Mechanization		Work in progress.
24	Supply, Erection, Testing & Commissioning of mechanized bagging and wagon loading facility for handling of fertilizers at Godown No. 34 inside CJA including Comprehensive Main- tenance for a period of 06 years after expiry of guarantee period of 02 years and operation of 08 yrs. from the commissioning of the project.	12094.14	12232.53	0.9% above the estimated cost	LoA issued vide MS/WK/4025- II/GIM-265 dtd. 31/03/2017	M/s. Rishi Shipping, Gandhidham	31/03/2017	31/03/2018	Shri Dana Manohar, Dy. M.M.	LOA issued on 31/03/2017. The facility has been put into commercial operation w.e.f. 11/07/2018.
25	Engineering, Procurement and Construction of facilities for Mechanized handling of Fertilizer at Deendayal Port at Berth No. 14	27709.94	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri Saroj Kumar Das, CME,	Technical bids have been opened on 20/12/2018. 3 Bids have been received. Evaluation of the same is in progress.
26	Appointment of Consultant for the work of Mechanization of Handling of Coal (including pollution control measures at Deendayal Port.	438.66	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri Dana Manohar, Dy. M.M.	Technical bid opened on 31/12/2018. Only one bid has been received. The technical bids under evaluation.
27	Procurement of Galvanized Steel Wire Ropes for ELL Wharf Cranes.	133.77	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri Dana Manohar, Dy. M.M.	Technical bids opened on 24/09/2018 and shortfall documents are being called for from bidders.
26	Procurement of Flameproof LED light fitting for Oil Jetty, New Kandla.	74.80	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri Dana Manohar, Dy. M.M.	Technical bids opened on 09/07/2018 and the same are under scrutiny.

Certified that:

(i) Integrity Pact has been included in all the tenders of Rs. 3.00 Cr. and above
 (ii) Integrity Pact has also been included in all the tenders of Rs. 50.00 Lakh and above w.e.f. 20/06/2018.

(iii) Soft copy of tender has been sent through e-mail to the IEM.

2. OFF-SHORE OIL TERMINAL DEPARTMENT, VADINAR

Sr. No	Name of work & location	Estimate d Cost (Rs.) in Crore/ lakh	Tendere d Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of comm- ence- ment of work	Time of Comple- tion	Name & Address of the Engineer In- charge	Remarks
1	Operation & Maintenance of Oil Spill Response equipments for a period of five years at Kandla & OOT, Vadinar. Estimate: Rs. 7,97,20,000/-	7.97 Cr.	6.35 Cr	20.32% below		M/s. Sadhav Shipping Ltd., Mumbai	01/01/2019		Shri Narendra Naik, ME (Gr. I), OOT, Vadinar.	 i) Technical Bid opened on 12/10/2017. ii) Price Bid opened on 21/04/2018. iii) Letter of Acceptance issued vide No. OOT/ME/WK/3009- A/416 dated 02/11/2018 to L1 party, M/s. Sadhav Shipping Ltd., Mumbai iv) Work Order issued vide No. OOT/ME/WK/3009-I/576 dated 26/12/2018.
2	Providing, Operating and Maintaining of 1 No. 32 seater bus and 1 No. 19 seater bus on hire basis for various activities at OOT, Vadinar for a period of three years. Estimate:Rs.70,56,000/-	0.71 Cr.	0.70 Cr.	0.90% below	_	M/s. New Divya Tours & Travels, Jamnagar.	03/01/20 19	3 years	Shri R.K. Verma, XEN (E&M) OOT, Vadinar.	 i) Technical Bid opened on 25/10/2017. ii) Price Bid opened on 03/11/2018. iii) Letter of Acceptance issued vide No. OOT/ME- WK/RM/6004/443 dated 17/11/2018 to L1 party, M/s. New Divya Tours & Travels, Jamnagar. iv) Work Ordere issued vide No. OOT/ME/WK/RM/6004- I/658 dated 04/01/2019.

3. <u>CIVIL ENGINEERING DEPARTMENT</u>

Sr. No	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedu Ie of Rates	Agree ment No.	Agency	Date of commence ment of work	Time of Completion	Name & Address of the Engineer In-charge	Remarks
1.	AMC for cleaning & house keeping works of DPT Hospital and isolation ward at Gopalpuri and Kandla (For two years)	0.65 Cr.	0.46 Cr.	29.01% Below	-	M/s. Praful A. Parmar	10/11/2018	09/11/2020	Shri M.T. Gohel, XEN (TD)	Work in progress.
2.	CSR Work for Construction of Health Centre at Ganeshnagar, Sector-14 & Rotary Nagar, School, Gandhidham.	0.74 Cr.	0.65 Cr.	12.76% Below	1	M/s. Bharat Construction, Anjar	21/07/2018	20/01/2019	Shri M.T. Gohel, XEN (TD)	Work in progress.
3.	Construction of compound wall on vacant plots of Gandhidham Township Removal / prevention of Encroachment Stage-I.	1.80 Cr.	1.29 Cr.	28.14% below		M/s. Quality Construction, Gandhidham	29/01/2019	28/01/2020	Shri M.T. Gohel, XEN (TD)	Work Order issued.
4.	AMC for Residential and Non- Residential Building at Gopalpuri & AO Building, Gandhidham.	0.97 Cr.	0.79 Cr.	18% below		M/s. Pars Enterprise, Gandhidham	02/01/2019	01/01/2020	Shri M.T. Gohel, XEN (TD)	Work in progress.
5.	Construction of Dr. Babsheb Ambedker Convention Centre, Gandhidham.	33.08 Cr.	28.83 Cr.	12.84% below		M/s. Dipesh Construction Co., Anjar			Shri M.T. Gohel, XEN (TD)	Work Order issued.
6.	R/M of Arboriculture / Horticulture work in public building at Gopalpuri Port Colony for year 2018-19	0.60 Cr.							Shri M.T. Gohel, XEN (TD)	Technical Bid opened on 18/12/2018.
7.	Dredging in the Navigational Channel and alongside Cargo Berths/Oil Jetties at Deendayal Port Trust (Year 2017-20) Location at Kandla.	514.00 Cr.	338.01 Cr.	34.2% below	EG/WK/ 5226/257 dated 04/07/2017 & W.O. No. MW/WK/82 74-V/5195A dated 24/07/2017	M/s. Van Oord India Pvt. Ltd., Mumbai	Dredging commenced from 30/07/2017	36 months	M/s. Tata Consulting Engineers Ltd., Unit No. NB 1502 & SB 1501, 15th Floor, Empire Tower, Cloud City Campus, Opp. Reliable Tech. Park, Thane-Belapur Road, Navi Mumbai -400708. & Shri N.M. Parmar, S.E. (Hydraulic & Dredging), A.O. Building, Gandhidham	Dredging Work is in progress by M/s. Van Oord India Pvt. Ltd., Mumbai.

8.	RFP for Service of Third Party Government Survey Agency for the Dredging at Kandla Port (2017-2020)	3.63 Cr.	2.33 Cr.	35.73% Below	LOA No. EG/WK/ 5335/579 dated 24/11/2017	M/s. Wapcos Ltd., Gurgaon-122015 Haryana	29/11/2017	36 months	Shri N.M. Parmar, S.E. (H&D)	Work in progress.
9.	Retrofitting to existing Cargo Berth No.1 to 5 - (Panel 1 to 45)	37.19 Cr.	34.19 Cr.	8.06% Below	No. CN- I/WK/2237/ 271 dated 18/07/2016	M/s.Kargwal Constructions Pvt. Ltd., Mumbai	19/07/2016	18/07/2018	Shri N.M. Parmar, S.E. (C-I)	Work completed. Final payment is in progress.
10.	Construction of 14 th Berth for Multipurpose Cargo (other than Liquid/Container at Kandla.	155.45 Cr.	138.28 Cr.	11.467% Below	CN- I/WK/2243/ 138 dated 29/04/2017	M/s. Afcons Infrastructure Ltd., Mumbai	15/05/2017	14/05/2019	Shri N.M. Parmar, S.E. (C-I)	Work in progress.
11.	Construction of 16 th Berth for Multipurpose Cargo (other than Liquid/Container at Kandla.	161.44 Cr.	149.57 Cr.	7.3582% Below	CN- I/WK/2243/ 140 dated 29/04/2017	M/s. Afcons Infrastructure Ltd., Mumbai	15/05/2017	14/05/2019	Shri N.M. Parmar, S.E. (C-I)	Work in progress.
12.	Special Repairs to Zero Panel Structure at Cargo Jetty area at Kandla.	3.26 Cr. + Credit Items 0.06	2.54 Cr. + Credit Items 0.05	22.12% Below	CN-1/WK 2247/923 dated 24/05/2018	M/s. Patel Construction Co., Gandhidham	01/06/2018 (Work started on 09/06/2018)	31/03/2018	Shri N.M. Parmar, S.E. (C-I)	Work in progress.
13.	Construction of Oil Jetty No.7 at Kandla	44.59 Cr.	42.40 Cr.	4.93% Below	CN- I/WK/1553/ 81 dated 26/10/2015	M/s.Kargwal Constructions Pvt. Ltd., Mumbai			Shri N.M. Parmar, S.E. (P)	The work not yet started due to non- clearance of Environment and CRZ Clearance from concerned authorities.
14.	Development of Land for Smart Industrial Port City (SIPC) Location 2 (Kandla) at Kandla- Gandhidham-Adipur Complex.	204.83 Cr.	194.77 Cr. PMR: 16442 concurred by Finance on 12/10/2017	14.02% below estimated cost and 1.85% above PMR		M/s.Sadbhav Engineering Ltd., Ahmedabad.	30/05/2018	9 months	Shri K. Todarmal, XEN (C)	Work in progress.
15.	Annual Maintenance Contract for residential & Non-residential buildings at New Kandla	0.66 Cr.							Shri Srinivas Rao, XEN (R)	Price Bid opened on 04/01/2019.

16.	Up-gradation of existing road from bye pass junction to IFFCO Plant Gate at Old Kandla.	4.54 Cr.							Shri Srinivas Rao, XEN (R)	Technical Bid opened on 27/11/2018.
17.	Widening of existing road from IFFCO Gate to Oil Jetty entry Gate at Old Kandla	0.74 Cr.							Shri Srinivas Rao, XEN (R)	Technical Bid opened on 28/12/2018.
18	Replacement and revamping of pipeline network at Oil Jetty area, Kandla (i) Appointment of Technical Advisor for the preparation of Tender documents, Bid Process Managements and PMC Services for the Replacement and Revamping of Pipeline network at Oil Jetties are, Kandla.	60.00	4.15	N.A.	PL/WK/8306 -II/6755-A dated 06/11/2017	M/s. Mecon Ltd., Delhi	06/11/2017	05/01/2021	Shri N.M. Parmar, S.E. (P)	An expert opinion of IIT, Madras has been sought for, which is awaited.
19	S/R to fenders inside Oil Jetty Area	0.81 Cr.							Shri N.M. Parmar SE(P)	Work order issued.
20	Strengthening of Oil Jetty No. 3 at Old Kandla	1.70 Cr.							Shri N.M. Parmar SE(P)	Technical bid evaluation completed.
21.	S/R to fire fighting pipeline at Oil Jetty	0.69 Cr.	-						Shri N.M. Parmar SE(P)	L1 bidder recommended for acceptance.
22	AMC for the fire fighting pipeline and water supply lines inside Cargo Jetty at Kandla.	0.61 Cr.							Shri N.M. Parmar SE(P)	L1 bidder recommended for acceptance.

4. LAND CONTRACTS (C.E. DEPARTMENT)

Sr. No	Name of work & location	Reserve price Per sq. mtr./year	Premium received over and above reserve price during e- auction (per sq. mtr. / per year	Allotment letter No. & Date	Name of Agency	Time of completion	Name & address of the Engineer-in- charge.	Remarks.
1.	e-tender cum e-auction for the allotment of 26 Nos. of Plots (including structures) between Kandla and Village Jungi for production of Salt on 30 years lease on as is where is basis.	Rs. 20,344.92 per Acre / per year					Shril V.R. Reddy, S.E. (Kandla Land)	Out of 26 Nos. plots, the e-auction process of 22 Nos. of Salt lands of 10 Acres each, wherein single bid was received in some of the plots. The e-auction will be carried out after receipt of clarification from the Ministry of Shipping.
2.	e-tender cum e-auction for the allotment of 07 Nos. of Plots for the purpose of Port related activities on 30 years lease at Kandla on as is where is basis.	Rs. 196.69 per sq. mtr. / per year					Shril V.R. Reddy, S.E. (Kandla Land)	The e-auction process of Plot No. 60 & 61 carried on 05/10/2018 and the Board in its meeting dated 11/01/2019 has approved the same. After the receipt of the Board meeting minutes, the Pre-Acceptance Letters are under issue.
3.	e-tender cum e-auction for the allotment of 04 Nos. of Plots at Kandla on 30 years lease basis for setting up of liquid storage tanks on as is where is basis.	Rs. 979.78 per sq. mtr. / per year					Shril V.R. Reddy, S.E. (Kandla Land)	The pre-bid meeting held with the prospective bidders on 18/09/2018 and the pre-bid clarifications have been finalized and uploaded on DPT website after approval. The date of opening of Tenders have been extended upto 14/02/2019.
4.	e-tender cum e-auction for the allotment of 09 Nos. of Plots of various purpose on 30 years lease at Kandla and Gandhidham on as is where is basis.	Rs. 226.76 per sq. mtr. /per year Rs. 436.44 per sq. mtr. / per year Rs. 116.90 per sq. mtr. / per year				-	Shril V.R. Reddy, S.E. (Kandla Land)	The pre-bid meeting held with the prospective bidders on 29/09/2018 and the pre-bid clarifications have been finalized and uploaded on DPT website after approval. The date of opening of Tenders have been extended upto 13/02/2019.
5.	e-tender cum e-auction for the allotment of 02 Nos. of vacant plots for setting up of Liquid Storage Tanks on 30 years lease on as is where is basis at Kandla.	Rs. 979.78 per sq. mtr. / per year Rs. 646.85 per sq. mtr. / per year				-	Shril V.R. Reddy, S.E. (Kandla Land)	The pre-bid meeting held with the prospective bidders on 20/11/2018. However, in the meantime, requests have been received from various Port Users for minimum requirement of 50 Acres of vacant land opposite HPCL on lease basis for setting up of new Cryogenic LPG Import Terminal at DPT. The proposal for discharge of tender submitted to the competent authority for approval.
6.	e-tender for the work of engagement of Security Agency for providing watch and ward Security Supervisors & Security Guards without arms for various Department of DPT for the period of 2 years.	Rs. 4,81,48,518/-					Shril V.R. Reddy, S.E. (Kandla Land)	The pre-bid meeting held with the prospective bidders on 19/11/2018 and the pre-bid clarifications have been finalized and uploaded in DPT website. The date of opening of Tenders have been extended upto 15/02/2019.

6. MARINE DEPARTMENT

AS ON 31.01.2019

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh.	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commence- ment of work	Time of Completion	Name & Address of the Engineer In-charge	Remarks
1.	Hiring of 04 Nos. of 50/60 tonne Bollard Pull Tug on Charter/Rate per day for the period of ten years extendable further by one year.	7.70 Cr. for each Tug	308.00 Cr.	19.89% below Estimated Cost - OSL Ltd. 20.08% below Estimated Cost - KNK Ship	Executed on 14/10/2016 Executed on 10/07/2016	Ocean Sparkle Ltd, Hyderabad KNK Ship Management, Mumbai	1) 03/12/2016 2) 15/12/2016 3) 20/12/2016 4) 06/12/2016	1) 03/12/2026 2) 15/12/2026 3) 20/12/2026 4) 06/12/2026	Capt. T. Srinivas, Deputy Conservator	Board vide Resolution No. 56 in its meeting held on 12.08.2016 have approved to award the work to contractors. W.O. has been issued on 03/10/2016 & 22/09/2016. Integrity Pact Agreement signed.
2.	Hiring of 01 Nos. of 60 T Bollard Pull Tug for a period of Ten years extendable further by one year on time charter basis.	9.00 Cr. per year	90.03 Cr.	23.18% below estimated cost	31/05/2018	M/s. Polestar Maritime Ltd. Mumbai	30/05/2018	29/05/2028	Shri Rajan K. Gurav, COM, OOT, Vadinar.	LOA issued on 28/03/2018. Work Order issued on 11/05/2018. Integrity Pact Agreement signed.
3.	Supply, installation and commissioning and AMC of Radiological Detection Equipment.	30.11 Cr.	30.11 Cr.			M/s. Electronics Corporation of India Ltd., Hyderabad		24 months of supply installation & commissioning. AMC 10 years after installation	Capt. T. Srinivas, Deputy Conservator.	LOA issued on 06/10/2018. Work Order issued on 31/01/2019. Integrity Pact Agreement signed.

7. GENERAL ADMINISTRATION DEPARTMENT

Sr. Name of work & Estimated Tendered % Above / Agreement Agency Date of Time of Name & Remarks Cost (Rs.) No. location Cost (Rs.) in Below commencement of Completion Address of the No. Crore / Lakh in Crore / Schedule work Engineer In-Lakh of Rates charge Hiring of 11 Nos. Shri B.K. Jha, As per Board 1 ---------------------51+1 (seater) Resolution No. 90 Secretary capacity of brand (1) dated 05/10/2018, the new 2019 model readymade present tender has diesel buses for been discharged and for 11 Nos. of transportation of DPT employees Readymade diesel / CISF personnel bus Model 2019 and their Tender is under children for a process. period of 04 years 2 Hiring of brand 8.86 Cr. Shri B.K. Jha, The schedule date ----------------new make and of Secretary opening technical bid is on model of 2018 on "monthly hire 12/02/2019.. basis" and made and model not earlier than1st January, 2017 on "as and when required basis" diesel vehicles to DPT for a period of 03 years

8. MEDICAL DEPARTMENT

AS ON 31.01.2019

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge	Remarks
1	Supply of Allopathic, Homeopathic Ayurvedic medicines & surgical disposals through Outlets at Port Hospitals, New Kandla, Gopalpuri, Adipur and Vadinar	Estimated volume of yearly business 7.80 Cr.	Party offered 20% discount on the monthly bill amount.	20% discount on the monthly bill amount.	MH/SP/11/ 2016-17 dated 03/10/2017	M/s. Mars Remedies, Jamnagar	25/10/2017	3 years extendable for six months on mutual consent on same discount terms and conditions.	Dr. (Mrs.) K. Gandhi Chief Medical Officer, Port Hospital, Gopalpuri.	Nil

5. TRAFFIC DEPARTMENT

AS ON 31.01.2019

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer- in-charge	Remarks
						NIL				

9. FINANCE DEPARTMENT

AS ON 31.01.2019

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge	Remarks
NIL										