

DEENDAYAL PORT TRUST

TENDERS / CONTRACTS UNDER INTEGRITY PACT

1. MECHANICAL ENGINEERING DEPARTMENT

AS ON 30.06.2020

Sr. No.	Name of work and location	Estimated cost (Rs.) in lakh	Tendered Cost (Rs.) in lakh	% Above/ Below Schedule of Rates	Agreement No. / Work Order No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge / Engineer	Remarks
1.	Supply, Installation & Commissioning of 6 ± 5% MW Wind Power Project in Gujarat on LSTK Basis with Comprehensive O&M	8181.98	6359.61	18.91 Below	EL/WK/2472/480, 481, 482 & 483 dated 08/07/2016 (04 Nos. of work orders)	M/s. Inox Wind Limited, Noida.	08/07/2016	Project Commenced on 29/03/2017 CAMC work commenced on 27/05/2017 Scheduled date of Completion is 26/05/2037	Shri D. K. Hazra, XEN(E),	Comprehensive A.M.C. work in progress.
2.	Supply, Installation & Commissioning of 14 ± 5% MW Wind Power Project in Gujarat on LSTK Basis with Comprehensive O&M	15570.46	14446.38 <u>9685.90</u> towards capital cost & <u>4760.48</u> towards O&M Charges.	7.22% Below	EL/WK/2491/1816, 1817, 1818 & 1819 dated 19/04/2018 (04 Nos. of work orders)	M/s. Suzlon Energy Limited, New Delhi	15/09/2017	Project Comm'ned on 30/03/2019 CAMC work commenced on 30/03/2019 Scheduled date of Completion is 29/03/2039	Shri D. K. Hazra, XEN(E)	Work completed on 30/03/2019, free maintenance period is in progress.
3.	Maintenance Contract of 3 Nos. ELL Wharf Cranes of 25T capacity 4 Rope of M/s. TIL make alongwith Grab inside Cargo Jetty Area for a period of 2 years.	360.00	468.00	30.00% Above	N.A.	N.A.	N.A.	N.A.	Shri Dana Manohar, XEN(M)	Note to TC submitted for evaluation of price bids on 20/05/2020.
4	Design, Manufacture, Supply Erection, Testing, Commissioning & Operation of 02 Nos .of 100 Ton or above capacity of Mobile Harbour Crane at Dry Cargo Berths, including Comprehensive AMC with Operation for a period of 05 years.	9181.77	Euro 79.31 Lakhs + customs Duty (Supply) Rs.20.10 crore (for CAMC) Total INR amount of Rs.93.15 crore (While evaluation of bid)	0.73% below	EL/WK/2504/531 dated 21/07/2017	M/s. Italgru, s.r.l. Italy	w.e.f. date of opening of letter of Credit (LC)	08 months from the date of opening of letter of credit (LC)	Shri Dana Manohar, XEN(M)	CAMC work in progress.

5.	Repairs to 30 Mtr High Mast Towers & AMC of Area Lighting at inside Cargo Jetty Area for a period of Two Years.	350.44	312.60	10.80% Below	EL/AC/2538/138 dated 01/01/2020	M/s. C.K. Electricals, Surat	w.e.f. date of issue of work order	02 years from date of issue of work order	Shri ChitrangVyas, AXEN(E)	Work was in progress. The contractor has reported at site on 07/05/2020.
6.	Maintenance Contract of 03 Nos. 25T and 02 Nos. 16T capacity MBE make wharf cranes, along with Grabs for a period of two years at inside Cargo Jetty Area.	632.40	630.00	0.38% below	Work Order EL/WK/2549 /604 dated 02/09/2019	M/s. R. S. Electricals, Gandhidham	16/08/2019	15/08/2021	Shri Dana Manohar, XEN(M)	Work is in progress.
7.	Maintenance contract of 4Nos of MUKAND Cranes of 12T (2Nos) & 16T (2Nos.)capacities ELL Cranes, Along with Grabs for a period of 2 yrs inside C Jetty area	474.67	364.80	23.15% below	EL/AC/2531 – (C)/410 dated 20/07/2019	M/s. R. S. Electricals, Gandhidham	20/07/2019	19/07/2021	Shri Dana Manohar, XEN(M)	Work is in progress.
8.	Electrification work at Location of 5 Nos. New Weigh Bridge at DPT.	95.10	68.96	27.48% below	EL/WK/2536/269 dated 23/01/2020	M/s. C.K. Electricals,	23/01/2020	21/04/2020	Shri D. K. Hazra, XEN(E)	Work order issued on 23/01/2020. Contractor has not started the work yet. Show Cause notice issued on 28/05/2020.
9.	Revamping of 2 Nos. of TIL Make 25T ELL Crane No. 10 and 11 with latest version of VVVF Drives at Deendayal Port Trust.	256.26	204.00	20.39^ below	N.A.	M/s. Velox Automation Pvt. Ltd., Surat	N.A.	N.A.	Shri Dana Manohar, XEN(M),	LOI issued on 25.06.2020
10.	Annual maintenance Contract of Liebherr make HMC:- LHM 550-S/N:- 141143 & LHM 550-S/N:- 141169 for the period of two year at Berth No. 13 inside Cargo Jetty area.	484.16	312.00	35.56% below	N.A.	M/s. R. S. Electricals, Gandhidham	N.A.	N.A.	Shri Dana Manohar, XEN(M)	LOI issued on 31/07/2019. Work Order to be issued after putting the cranes in working condition. Supply order placed to M/s. Liebherr for supply of spares for putting the cranes in operation.
11.	Supply, Installation, Testing & Commissioning of Power Transformer at 66KV Switchyard.	122.96	127.65	3.82% above	LOI No. EL/AC/2537-1(e)/193 dated 07/03/2020	M/s. Rajesh Power Services Pvt. Ltd, Ahmedabad	07/03/2020	06/11/2020	Shri D. K. Hazra, XEN(E),	LOI issued on 07.03.2020 Work Order issued on EL/WK/2537/534 dated 25.06.2020
12.	Improving and reconditioning of 66/11KV Switchyard and 66/11KV Substation – Strengthening of 66/11KV Switchyard & Substation at inside Cargo Jetty Area thereof.	239.46	224.41	6.28% Below	EL/WK/2543/412 dated 18/11/2019	M/s. Onix Structure Pvt. Ltd, Rajkot	18/11/2019	17/07/2020	Shri D. K. Hazra, XEN(E)	Work is in progress.

13.	Restoration of power supply & Re-Conditioning of Electrical installation at Berth No 13th & 15th at inside Cargo jetty Area.	259.76	186.36	28.26% below	EL/WK/2539/268 dated 23/01/2020	M/s. C.K. Electricals, Surat	23/01/2020	22/09/2020	Shri Chitrang Vyas AXEN(M)	Work order issued on 23/01/2020. Contractor has not started the work yet. Reminder notice issued for start of work 28/05/2020.
14.	Refurbishing of Power Supply system & Lighting system of entire Oil Jetty area.	252.52	174.44	30.92% below	EL/WK/2497/366 dated 04/02/2020	M/s. C.K. Electricals, Surat	06/02/2020	05/10/2020	Shri D. K. Hazra, XEN(E)	Work order issued on 06/02/2020. Contractor has not started the work yet. Notice is issued to start the work on 09/03/2020.
15.	Providing lighting arrangements on the stretch of 4.5 Kilometres area from Kutch Salt to West Gate – 2.	247.81	134.59	45.68% below	EL/WK/2520/368 dated 28/05/2020	M/s. RadadiyaPare sh K, Rajkot	28/05/2020	27/11/2020	Shri D. K. Hazra, XEN(E)	Work order issued on 28/05/2020.
16.	Up gradation of TS-IV, 7th Berth, Marine Un-loader, OLD NDA Area- Strengthening of down Stream 11KV Substations at Cargo Jetty Area.	322.14	210.46	34.67% below	EL/WK/2542/368 dated 06/02/2020	M/s. GPI Projects Pvt. Ltd, Ahmedabad	06/02/2020	05/11/2020	Shri D. K. Hazra, XEN(E)	Work in progress.
17.	Maintenance Contract for HT & LT Electrical Installations including substations,overhead Lines, Residential, Non-Residential, Hospital and School Buildings outside Cargo Jetty Area.	398.48	357.89	10.18% below	EL/WK/2557/383 dated 10/02/2020	M/s. Sterling & Wilson Ltd	10/02/2020	09/02/2023	Shri D. K. Hazra, XEN(E)	Work in progress.
18.	Supply, installation, Testing & Commissioning of 3 Nos. of 800 KVA, 11/0.433 KV Dry Type Resin Cast Transformers.	60.61	48.51	19.96% below	EL/WK/2579-/401 dated 26/05/2020	M/s. N.K. Industrial Services, G'dham	26/05/2020	25/01/2021	Shri Dana Manohar, XEN(M)	Work order is issued on 26/05/2020.
19.	Operation and Maintenance of 66/11kV and 11/0.433kV Substation inside Cargo Jetty area at DPT, Kandla for a period of two years.	312.46	252.00	19.35% below	N.A.	M/s. Ascent Electri. Engineers, Jamnagar	N.A.	N.A.	Shri D. K. Hazra, XEN(E)	LOI issued on. 19.03.2020
20	Annual Rate contract for supply & laying of HT/LT underground cables at inside and outside cargo jetty area.	261.18	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri D.K. Hazra, XEN(E)	Technical Bid opened on 18.03.2020. Note to TC to be submitted.
21	Supply, Installation, Testing & commissioning of 11 KV overhead line from new port colony to SIPC Area	64.01	62.96	1.64% below	EL/WK/2625/544 dated 29/06/2020	M/s. Onix Structure Pvt. Ltd, Rajkot	N.A.	N.A.	Shri D.K. Hazra, XEN(E),	LOI issued on 07.04 .2020 Work Order Issued on 29.06.2020

22	Supply, Installation, Testing & Commissioning of five numbers 100 M.T. Capacity, Pit-less Type, fully electronic, Road Weighbridges with Five Years Comprehensive Maintenance contract after expiry of two years guarantee Period.	91.15	74.85	17.88 below	ML/WK/3942/596 dated 16/12/2019	M/s. Techno Scale Industries, Ahmedabad	16/12/2019	120 days i.e. 13/04/2020	Shri B.J. Solanki, SE(M)	Work order issued on 16/12/2019 but could not be commenced due to pending of Civil Structure work by C.E. department.
23	Supply, Installation, Testing & Commissioning of 04 Nos. Pit-less Type, Electronic in-motion Railway Weigh bridges (15Kmph speed) of 140Mt capacities including comprehensive Maintenance contract for a period of 05 years after guarantee period of 02 years.	150.79	147.67	(-)2.07% Below	W.O. No.ML/WK/3916 -II/738 dated 05/01/2019	M/s. Merit BMH Engg. Pvt. Ltd., E-1, TVK Industrial Estate, Guindy, Chennai - 600032	05/01/2019	120 days, i.e. 04/05/2019	Shri B.J. Solanki, SE(M)	Work delayed due to non-clearance from Civil Engg. Dept. Rail level may change.
24	Supply, Installation, Testing and Commissioning of 01 No. Kirloskar Make Vertical Turbine Fire Fighting Pump-Diesel Engine driven located at Cargo Jetty area No.01 through Authorized dealer of Kirloskar Brothers Ltd.	140.00	142.80	2.00% above	ML/WK/3983/857 dated 11/02/2020	M/s. Jay Project, Vadodara	11/02/2020	180 days, i.e. 08/08/2020	Shri B.J. Solanki, SE(M)	Work is in progress.
25	Development, Operation and Maintenance of Container Terminal at Berth Nos. 11 and 12 at Kandla Port on PPP Mode	15981.00	15981.00	N.A.	MS/WK/4003-V/357 dated.19/2/2016	M/s. Kandla International Container Terminal	29/02/2016	15/02/2018	Shri B.J. Solanki, SE(M)	LOI issued. Concession Agreement signed on 29/02/2016. Project fully commissioned on 15.02.2018.
26	Appointment of Consultant for the work of Mechanization of handling of Fertilizers at Kandla Port	166.67	N.A	N.A	N.A	N.A	N.A	N.A	Shri Dana Manohar, XEN(M)	Project mode transferred from EPC to PPP mode. So, the services of existing Transaction Advisor (TA) appointed for PPP projects is been rendered.
27	Supply, Erection, Testing & Commissioning of mechanized bagging and wagon loading facility for handling of fertilizers at Godown No. 34 inside CJA including Comprehensive Maintenance for a period of 06 years after expiry of guarantee period of 02 years and operation of 08 yrs. from the commissioning of the project.	12094.14	12232.53	0.9% above	LoA issued vide MS/WK/4025-II/GIM-265 dated 31/03/2017	M/s. RISHI Shipping, Gandhidham	31/03/2017	31/03/2018	Shri Dana Manohar, XEN(M)	LoA issued on 31.03.2017. The facility has been put into commercial operation w.e.f. 11/07/2018. O&M contract is in effect.

28	Mechanization of fertilizer handling facility at Berth No. 14, Deendayal Port	27709.94	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri Dana Manohar, XEN(M)	As per the RoD held by Secretary (Shipping) at DPT on 02.01.2020, the project work for Mechanization of fertilizer handling at Berth No. 14 is to be carried out through PPP mode for which RFQ has been floated as approved by Board.
29	Appointment of Consultant for the work of Mechanization of handling of Coal (including pollution control measures) at Deendayal Port	438.66	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	Shri Dana Manohar, XEN(M)	The feasibility study through existing Transaction Advisor for Mech. Of Coal handling facility at Kandla or Tuna Tekra, as per the discussion during Review Meeting by Secretary (S) is under progress.
30	Procurement of Flameproof LED Light fitting for Oil Jetty, New Kandla.	74.80	29.56	55.74% below	ST/PU/19048 (28) dated 16/09/2019	M/s. Sherya Ex-tech Pvt Ltd, Ahmedabad & Sudhir Switchgear Pvt Ltd, Mumbai	16/09/2019	90 Days	Shri Dana Manohar, XEN(M)	Material received on 18/12/2019 & 17/02/2020	
31	Procurement of Single Phase & Three Phase Digital Energy Meters and Meter Box	53.59	40.93	23.63% below	ST/PU/19048 (49)/19/09 dated 05/03/2020	M/s. Parishram Enterprises, Gandhinagar	05/03/2020	90 Days	Shri Dana Manohar, XEN(M)	Sample approved & Manufacturing unit on process.	

TENDERS / CONTRACTS UNDER INTEGRITY PACT**2. OFF-SHORE OIL TERMINAL DEPARTMENT, VADINAR****AS ON 30.06.2020**

Sr. No	Name of work & location	Estimated Cost (Rs.) in Crore/lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1	Operation & Maintenance of Oil Spill Response equipments for a period of five years at Kandla & OOT, Vadinar. Estimate: Rs. 7,97,20,000/-	7.97 Cr.	6.35 Cr	20.32% below	--	M/s. Sadhav Shipping Ltd., Mumbai	01/01/2019	5 years	Shri Narendra Naik, ME (Gr. I), OOT, Vadinar.	Work Order issued vide No. OOT/ME/WK/3009-I/576 dated 26/12/2018.
2	Providing, Operating and Maintaining of 1 No. 32 seater bus and 1 No. 19 seater bus on hire basis for various activities at OOT, Vadinar for a period of three years. Estimate:Rs.70,56,000/-	0.71 Cr.	0.699 Cr.	0.899% below	--	M/s. New Divya Tours & Travels, Jamnagar.	05/01/2019	3 years	Shri D.K. Hazra, XEN (E&M) OOT, Vadinar. Shri Gopal Matha, JE (M)	Work Order issued vide No. OOT/ME/WK/RM/6004-I/658 dated 04/01/2019.
3	Maintenance of beacons, leading lights & channel marking bouys in DPT waters at OOT-Vadinar for a period of three years. Estimate: Rs. 70,02,000/-	0.70 Cr.	0.57 Cr.	18.59%	--	M/s. Aeromarine Pvt. Ltd., Mumbai	09/03/2020	3 years	Shri Narendra Naik, ME (Gr. I), OOT, Vadinar.	Work Order issued vide No. OOT/ME/WK/RM/8009/1942 dated 03/03/2020.
4.	Construction of Jetty for Indian Coast Guard at Vadinar. Estimate: Rs. 52,82,20,953/-	52.82 Cr.	--	--	--	--	--	18 months	Shri Vikash A.C. XEN (Civil), OOT, Vadinar Shri M.A. Jadav, AXEN(C)	i) Technical Bid opened and 4 (four) parties submitted their offers and Technical Bid is under scrutiny. ii) Tender is discharged re-invited. Pre-Bid meeting held on 20/12/2019. iii) Reply to pre-bid query and corrigendum issued on 03/02/2020, Technical bid opened on 14/02/2020 and is under scrutiny.

5	Restoration of 450 KLD Sewage Treatment Plant on Turnkey basis with 5 years AMC. Estimate: Rs. 1,54,52,800/-	1.54 Cr.	1.62	5.01 % above	--	M/s. Shubham Inc., Ahmedabad.	10/01/2020	5 years	Shri Vikash A.C. XEN (Civil), OOT, Vadinar Shri S.C. Vishwas AE (C)	Work Order issued vide No. OOT/C-NPS/GPCB/1234-I/666 dated 10/01/2020.
6.	Engagement of Security Agency for providing watch and ward security supervisor and security guards at OOT, Vadinar. Estimate: Rs. 1,03,05,216/-	1.03 Cr.	1.06 Cr.	2.98% above	--	M/s. Abhay Intelligence & Security Services, Vadodara.	14/03/2020	2 years	Shri Vikash A.C. XEN (Civil), OOT, Vadinar Shri S.C. Vishwas AE (C)	Work Order issued vide No. OOT/C-WK/RM/4002/2001 dated 12/03/2020
7.	Providing, Operating and Maintaining of 02 Nos. of TATA Winger AC Ambulance at OOT, Vadinar for a period of 3 years. Estimate: Rs. 61,71,120/-	0.62 Cr.	0.58	6.01 % below	--	M/s. Safari Travels, Balasinor	07/03/2020	3 years	Shri D.K. Hara, XEN (E&M), OOT, Vadinar Shri Gopal Matha, JE (M)	Work Order issued vide No. OOT/ME/WK/6008/1795 dated 06/02/2020.

TENDERS / CONTRACTS UNDER INTEGRITY PACT**3. CIVIL ENGINEERING DEPARTMENT****AS ON 30.06.2020**

Sr. No	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1.	Two years maintenance contract for railway track leading to Tuna from 0 to 11 Km DPT line (Take off point at 2.573 Km at GIM Yard to 13.54 Km including LC-1, LC-2.	1.15 Cr.	0.99 Cr.	14% below	HW/WK/2391-I/14(A) dated 02/02/2019	N/s. Dharti Construction	11/02/2019	24 months	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
2.	Two years maintenance contract for Non-Residential Building inside Cargo Jetty area (Civil Work). (HD-09/19)	0.88 Cr.	Part-A 0.58 Part-B 0.01 Neet 0.57 Cr.	33.33% below	HW/WK/2384 /100 dated 13/04/2020	M/s. Shree Ganesh Construction, Anjar	24/04/2020	24/04/2021 (12 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
3.	Modification, alternation and addition to Godown No. 34 inside cargo jetty area	1.78 Cr.	1.15 Cr.	35.34% below	HW/WK/2407-I/55 dated 01/07/2019	M/s. Mepabhai Mandan & Co.	01/07/2019	29/02/2020 (8 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress. 1st Extension granted from 01/03/2020 to 29/05/2020. Further extension processed for approval from 30/05/2020 to 07/08/2020. Variation No. 1 for next excess of 8.04% approved by the competent authority.
4.	Two years maintenance contract for cleaning and sweeping of office building & surrounding outside at New Kandla.	1.67 Cr.	0.99 Cr.	41.11% Below	HW/WK/2408 dated 30/07/2019	M/s. Dhanjibhai K. Patel.	30/07/2019	29/07/2021 (24 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
5.	Annual Maintenance contract of Fender inside cargo jetty area (HD-01/19)	1.28 Cr.	1.51 Cr.	18.35% above	HW/WK/2375 dated 13/12/2019	M/s. Patel Construction Co.	13/12/2019	12/12/2020 (12 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
6.	Annual Maintenance contract for Godown inside cargo jetty area for two years(HD-03/19)	1.96 Cr.	1.28 Cr.	34.44% below	HW/WK/2375 / 338 dated 13/12/2019	M/s. Mepabhai Mandan & Co.	13/12/2019	12/12/2021 (24 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress. Anticipated variation 28% sent for approval.

7.	Maintenance contract for quay and transit area inside cargo jetty area for two years (05/19)	1.14 Cr.	0.99 Cr.	13.00% below	HW/WK/2402-II/236 dated 19/09/2019	M/s. Mahesh Construction, Adipur.	18/09/2019	17/09/2021 (24 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
8.	Tree plantation near offices other buildings along roads etc. including two years maintenance contract at New Kandla (HD-06/19)	0.96 Cr.	0.72 Cr.	25.06%	HW/WK/2380-I/99 dated 13/04/2020	M/s. Dhanji K Patel, Anjar	24/04/2020	23/04/2022 (24 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
9.	Repairs and maintenance of pontoons and walk ways of passenger jetty No: 1 & 2 inside cargo jetty area at New Kandla (HD-07/19).	1.12 Cr.	1.20 Cr.	7.21% above	HW/WK/2379-III /332 dated 05/12/2019	M/s. Patel Construction Co.	18/12/2019	17/12/2019 (12 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress
10.	Providing screen wall of M.S. Structure to protect West Gate-III office Building from dust (HD-08/19).	0.78 Cr.	0.75 Cr.	5% below	HW/WK/2418/45 dated 06/02/2020	M/. Viyuha Infrabuild, Adipur	10/02/2020	09/08/2020 (6 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
11.	Housekeeping and cleaning of office building inside Cargo Jetty Area for 2 years (HD-10/19).	0.54 Cr.	--	--	--	--	--	--	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Tender discharged.
12.	Two years maintenance contract for office building outside Port area (Civil Work) HD-02/19	0.89 Cr.	0.64 Cr.	27.27% below	HW/WK/2336-I/339 dated 13/12/2019	M/s. Mohit Construction	13/12/2019	12/12/2021 (24 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
13.	Improving the road network inside cargo jetty area. Providing RCC paving HD-12/19	8.01 Cr.	5.05 Cr.	39.02%	HW/WK/2401-I/62 dated 24/02/2020	M/s. Patel Construction Co., Gandhidham.	11/03/2020	10/03/2021 (12 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
14.	Improving the fendering arrangement inside cargo jetty area HD-14/19.	2.85 Cr.	3.54 Cr.	24.39% above	EG/WK/11140/822 dated 06/04/2020	M/s. Patel Construction Co., Gandhidham.	15/06/2020	14/06/2021 12 months	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Worker Order issued on 02/06/2020.
15.	Development of equipment to remove cargo / solid waste periodically from road to maintain high standard of hygienic and to avoid pollution and contamination of cargo in Port area HD-15/19.	1.34 Cr.	0.64 Cr.	52.31% below	--	M/s. Patel Construction Co., Gandhidham.	--	--	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Price bid opened on 07/05/2020. Proposal sent for L1 offer acceptance.

16.	Improving the road network inside cargo jetty area. Providing Asphalt paving (Stage-II) HD-16/19	7.34 Cr.	5.78Cr.	21.20% Below	EG/WK/11148/851 dated 29/04/2020	M/s. Ravji Manji Soratia & Co.	19/06/2020	18/06/2020 (12 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress
17.	Up-gradation of open plot at Bunder Basin. HD-17/19	7.97 Cr.	6.35 Cr.	20.31% below	EG/WK/1143/828 dated 21/04/2020	M/s. Krishna Construction.	11/06/2020	10/02/2021	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
18.	Development of equipment for cleaning of all toilet block inside Orit area to maintain high standard of hygienic and to avoid pollution . (HD-20/19)	1.88 Cr.	1.16 Cr.	38.04% below	HW/WK/2428/104 dated 21/04/2020	M/s. Patel Construction Co., Gandhidham.	04/05/2020	03/05/2022 (24 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
19.	Improving the existing entry gates of cargo jetty construction of RCC fencing and RCC road for WG-II (Phase-VII)	4.72 Cr.	2.85 Cr.	39.69% below	HW/WK/2419-I/68 dated 27/02/2020	M/s. Patel Construction Co., Gandhidham.	11/03/2020	10/03/2021 (12 months)	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Work in progress.
20.	AMC for weigh bridges (Civil Work) inside Cargo Jetty Area	0.71 Cr.	NA	NA	NA	NA	NA	NA	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Tender opened on 02/01/2020 and under process of Technical bid scrutiny.
21.	Providing toilet block and drinking water facility in 66,40, 34 H area and on Berth No.13 & 15 in CJA under Swachh Bharat Abhiyan	2.03 Cr.	NA	NA	NA	NA	NA	NA	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Tender opened on 16/01/2020 and under process of scrutiny.
22.	Providing portable container office at Berth No. 13 to 16 inside Cargo Jetty area.	0.61 Cr.	NA	NA	NA	NA	NA	NA	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Price Bid opened on 30/05/2020. L1 offer forwarded for approval of competent authority.
23.	AMC of Custom fencing wall and gates of Cargo Jetty and Bunder area.	0.74 Cr.	NA	NA	NA	NA	NA	NA	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Tender opened on 18/03/2020 and under tech. bid of scrutiny.
24.	AMC of Custom fencing wall and gates of Cargo Jetty and Bunder area.	17.42 Cr.	NA	NA	NA	NA	NA	NA	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Confirmation of experience certificate of similar work called for. Processed for Technical qualification.
25.	Maintenance contract for roads and RCC culverts inside CJA at New Kandla for 2 years.	1.75 Cr.	NA	NA	NA	NA	NA	NA	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Tender opened on 07/04/2020 and under process of scrutiny.

26.	Two years contract for cleaning of storm water drain inside Cargo Jetty area.	0.80 Cr.	0.42	47.81% below	--	M/s. Narayan Construction	--	--	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Price bid opened on 01/06/2020. L1 offer processed for approval of competent authority.
27.	Development of plots, roads & SWD in 34 Ha area inside Cargo Jetty Area.	57.08 Cr.	NA	NA	NA	NA	NA	NA	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Technical bid opened on 02/08/2020.
28.	Providing Screen wall surrounding the coal stacking yard inside Cargo Jetty Area of DPT	18.63 Cr.	NA	NA	NA	NA	NA	NA	Shri A.P. Trivedi, XEN(H) Shri M.R. Makhijani, AXEN (C)	Technical bid opened on 09/06/2020.
29.	Dredging in the Navigational Channel and alongside Cargo Berth / Oil Jetties at Kandla Port Trust (year 2017-20) Location at Kandla	514.00 Cr.	338.01 Cr.	34.20% below	LOA No. EG/WK/ 5226/ 257 dated 04/07/2017 WO No. MW/WK/ 8274-V/5195A dated 24/07/2017	M/s. Van Oord India Pvt. Ltd., Mumbai	03/07/2017	36 months	M/s. AECOM India Pvt. Ltd., Haryana. Shri A.P. Trivedi, XEN(H&D) Shri Munib Ansari, AXEN (C)	Dredging Work is in progress by M/s. Van Oord India Pvt. Ltd., Mumbai.
30.	RFP for Service of Third Party Government Survey Agency for the Dredging at Kandla Port (2017-2020)	3.63 Cr.	2.33 Cr.	35.73% Below	LOA No. EG/WK/ 5335/579 dated 24/11/2017	M/s. Wapcos Ltd., Gurgaon-122015 Haryana	29/11/2017	36 months	Shri A.P. Trivedi, XEN(H&D) Shri Munib Ansari, AXEN (C)	Work in progress.
31.	Appointment of Project Management Consultant (PMC) for capital & maintenance dredging work of DPT from firms / consortiums empanelled consultants from dredging work (Class-A, Category-A) by Indian Ports Association, New Delhi.	6.36 Cr.	5.38 Cr.	15.32% below	LOA No. EG/WK/6112 /333 dated 15/11/2019	M/s. AECOM India Pvt. Ltd., Gurgaon	25/11/2019	36 months	Shri A.P. Trivedi, XEN(H&D) Shri Munib Ansari, AXEN (C)	Work in progress.
32.	Dredging in the Navigational Channel and alongside Cargo Berth / Oil Jetties at Deendayal Port Trust for the year 2020-23. Location at Kandla	393.00 Cr	--	--	--	--	--	--	M/s. AECOM India Pvt. Ltd., Haryana. Shri A.P. Trivedi, XEN(H&D) Shri Munib Ansari, AXEN (C)	Global tender invited with last date of submission of bids upto 04/07/2020 at 15.00 hours. Pre-Bid meeting held on 12/06/2020. Last date of submission of bid extended upto 14/07/2020.

33.	Replacement and revamping of pipeline network at Oil Jetty area, Kandla (i) Appointment of Technical Advisor for the preparation of Tender documents, Bid Process Managements and PMC Services.	-- N.A.	-- 4.15 Cr.	-- N.A.	-- PL/WK/8306 -II/6755-A dated 06/11/2017	-- M/s. MECON Ltd., Delhi	-- 06/11/2017	-- 05/01/2021	Shri Rajendra Prasad SE (PL) Shri Munib Ansari, AXEN (C)	Work determined & Work Order issued to IITM.
34.	S/R to fenders inside Oil Jetty Area	0.81 Cr. (-) Credit part Rs.0.016 =0.80	0.82 Cr. (-) Credit part Rs.0.016 =0.80	1.17% above the net Est. cost & PMR	PL/WK/8329 /107 dated 16/01/2019	M/s. Patel Construction Co., Gandhidham.	01/02/2019 (Scheduled)	18 months	Shri Rajendra Prasad SE (PL) Shri Suresh Thacker, AE (C)	Work is in progress.
35.	Strengthening of Oil Jetty No. 3 at Old Kandla	1.70 Cr.	2.21 Cr.	30.04 % above.	PL/WK/8318-II/519 dated 31/07/2019.	M/s. Patel Construction Co., Gandhidham.	05/08/2019	04/08/2020 (12 months)	Shri Rajendra Prasad SE (PL) Shri Suresh Thacker, AE (C)	Work is in progress.
36.	S/R to fire fighting pipeline at Oil Jetty	0.69 Cr. (-) Credit part Rs.0.09 Cr. =0.59	0.63 Cr. (-) Credit part Rs.0.11 Cr. =0.52	12.61% and 25.88% below the Est. cost & PMR respectively.	PL/WL/8311 /323 dated 26/02/2019	M/s. Mepabhai Mandan & Co., Gandhidham.	12/02/2019 (Scheduled)	12 months	Shri Rajendra Prasad SE (PL) Shri Suresh Thacker, AE (C)	Work is in progress.
37.	AMC for the fire fighting pipeline and water supply lines inside Cargo Jetty at Kandla.	0.61 Cr. (-) Credit part 0.002 =0.60	0.36 Cr. (-) Credit part 0.003 =0.35	Individually 41.14% below Part-A and 20% above Part-B and overall 41.65% below.	PL/WK/8345 /1233 dated 15/07/2019	M/s. Mepabhai Mandan & Co., Gandhidham.	02/07/2019	12 months	Shri Rajendra Prasad SE (PL) Shri Munib Ansari, AXEN (C)	Work is in progress.
38.	Supply and transportation of water at Kandla, Tuna and Gandhidham for a period of two years.	0.94 Cr.	0.66 Cr.	30.51% below	PL/WK/8358 /1522 dated 20/11/2019.	M/s. Premji Kanji Sorathia	20/11/2019	19/11/2021 (24 months)	Shri Rajendra Prasad SE (PL) Shri Munib Ansari, AXEN (C)	Work is in progress.

39.	Strengthening of RCC custom fencing wall of Oil Jetty and Providing CCTV lighting arrangement at Old Kandla - Strengthening of RCC Custom Fencing Wall.	1.12 Cr. Credit part 0.21 Cr.	--	--	---	--	--	--	Shri Rajendra Prasad SE (PL) Shri Munib Ansari, AXEN (C)	Price Bid opened on 19/06/2020.
40.	Annual Maintenance Contract for the Buildings, Walkway, trestles, Fire Fighting, Pipelines, Garden inside and outside Oil Jetty area at Old Kandla	1.29 Cr. Credit part 0.50 Cr.	--	--	---	--	--	--	Shri Rajendra Prasad SE (PL) Shri Munib Ansari, AXEN (C)	Technical evaluation under process.
41.	Improving Storm Water drainage system at Old Kandla	2.32 Cr.	--	--	---	--	--	--	Shri Rajendra Prasad SE (PL) Shri Munib Ansari, AXEN (C)	Technical evaluation under process.
42.	Providing RCC drinking water tank	1.52 Cr.	--	--	---	--	--	--	Shri Rajendra Prasad SE (PL) Shri Munib Ansari, AXEN (C)	Technical evaluation under process.
43.	Improving existing Oil Jetty structures at Oil Jetty No. 1, 2, 4	8.20 Cr.	8.08 Cr.	1.55% below	PI/WK/8421- I/2238 dated 10/06/2020	M/s. Sarjan Construction Pvt. Ltd.	20/06/2020	18 months	Shri Rajendra Prasad SE (PL) Shri Munib Ansari, AXEN (C)	Work will be commenced from 20/06/2020.
44.	Annual Maintenance Contract for residential & Non-residential buildings at New Kandla	0.66 Cr.	0.60 Cr.	9% below	RW/WK/7763 -I/628 dated 27/02/2019	M/s. Patel Construction Co., Gandhidham.	11/03/2019	10/03/2020	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work is in progress. Extension & Variation sent for approval.
45.	Up-gradation of existing road from bye pass junction to IFFCO Plant Gate at Old Kandla.	4.54 Cr.	3.93 Cr.	13.43% below	RW/WK/ 7768-I/770 dated 16/07/2019	M/s. Dhanjibhai K. Patel, Anjar	22/07/2019	21/03/2020	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Final Bill passed in the month of June, 2020.
46.	Widening of existing road from IFFCO Gate to Oil Jetty entry Gate at Old Kandla	0.74 Cr.	0.54 Cr.	27.50% below	RW/WK/ 7762-I/44 dated 23/08/2019	M/s. Premji Kanji Sorathia, Gandhidham.	09/09/2019	08/03/2020	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work completed. Final Bill under process.
47.	AMC for Roads at Kandla 2018-19.	0.89 Cr.	0.64 Cr.	27.53% below	RW/WK/ 7754 -I/66 dated 16/09/2019	M/s. Mepabhai Mandan & Co., Adipur.	17/09/2019	16/09/2020	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work in progress.

48.	Construction of dust bins at New Port Colony, New Kandla.	0.52 Cr.	0.33 Cr.	32.22% below	RW/WK/7757 -I/121 dated 17/10/2019	M/s. Viyuha Infrabuild, Gandhidham	01/11/2019	31/07/2020	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work in progress.
49.	Maintenance Contract for Cleaning of SWD along road sides for 2 years (J.N Road, Link Road, bye pass road & O/s CJA) at NPC, New Kandla (18-20)	0.55 Cr.	0.32 Cr.	41.90% below	RW/WK/7767-I/ dated 10/10/2019	M/s. Vihat Construction Co., Adipur.	21/10/2019	22/10/2021	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work in progress.
50.	Providing service road from road leading W, G-1 to W, G-2 (Road leasing to 13th to 16th cargo berth)	3.14 Cr.	2.27 Cr.	33.44% below	RW/WK/7734-I/201 dated 27/12/2019	M/s. MMC Projects (India) P. Ltd., Gandhidham.	15/01/2020	14/07/2020	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work in progress.
51.	Maintenance Contract for Sanitation of New Port Colony, New Kandla for the year 2019-20.	0.98 Cr.	0.66 Cr.	32.40% below	RW/WK/7784-I/45 dated 26/08/2019	M/s. Vihat Construction Co., Gandhidham.	02/09/2019	01/09/2021	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work in progress.
52.	Up-gradation of existing road and surrounding area at CISF complex.	0.69 Cr.	0.46 Cr.	33.57% below	RW/WK/7781 -I/126 dated 27/10/2019	M/s. Mepabhai Mandan & Co., Gandhidham.	04/11/2019	03/05/2020	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work in progress. Applied for extension.
53.	Up-gradation of road from West Gate I to road leading to West Gate-II.	0.84 Cr.	0.52 Cr.	38.56% below	RW/WK/7753-I/410 dated 18/05/2020	M/s. Shree Ganesh Construction, Anjar.	01/06/2020	31/01/2021	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work in progress.
54.	Widening and up-grading existing road from J.N. Road to CISF Complex.	0.84 Cr.	0.61 Cr.	27.56% below	RW/WK/7755-I/163 dated 28/11/2019	M/s. Patel Construction Co., Gandhidham.	11/12/2019	10/06/2020	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Work in progress.
55.	Resurfacing of existing road from NH Junction to Bye pass - KK Road Junction.	8.19 Cr.	-	-	-	-	-	-	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Called for short fall documents. Send for revised pre-scrutiny.

56.	Maintenance Contract for Residential & Non-Residential Building at Port Colony, New Kandla for 2 years.	1.59 Cr.	-	-	-	-	-	-	Shri Srinivas Rao, SE (R) Shri M.G. Shahdadpuri AE (C)	Send for evaluation for TC meeting.
57.	AMC for cleaning & house keeping works of DPT Hospital and isolation ward at Gopalpuri and Kandla (For two years)	0.65 Cr.	0.46 Cr.	29.01% Below	TW/WK/7735-I/192 dated 25/10/2018	M/s. Praful A. Parmar	10/11/2018	09/11/2020	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Work in progress.
58.	Construction of Dr. Babsheb Ambedker Convention Centre, Gandhidham.	33.08 Cr.	28.83 Cr.	12.84% below	TW/WK/7715-II/410 dated 07/02/2019	M/s. Dipesh Construction Co., Anjar	15/02/2019	04/02/2021	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Work in progress.
59.	R/M of Arboriculture / Horticulture work in public building at Gopalpuri Port Colony for year 2018-19	0.60 Cr.	0.40 Cr.	33.30% below	TW/WK/7721-II/640 dated 12/06/2019	M/s. Mahesh Construction	12/06/2019	11/06/2020	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Processed for extension of time limit.
60.	AMC for Gardens at Shaktinagar & A.O Building for the period of 2 years	0.61 Cr.	0.41 Cr.	34.51% below	TW/WK/7734-I/174 dated 02/11/2019	M/s. Praful A. Parmar	01/08/2019	31/07/2021	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Work in progress.
61.	Modernization of AO Building at Gandhidham Stage -II	1.26 Cr.	0.89	29.60% below	TW/WK 77717-I/345 dated 20/05/2020	M/s. Pars Enterprise, Gandhidham.	03/06/2020	--	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Work Order issued.
62.	AMC for Sport Complex at Gopalpuri for the period of 2 years.	0.65 Cr.	0.42 Cr.	35.35%	TW/WK 7764-I/371 dated 14/04/2020	M/s. Patel Construction Co.	16/04/2020	15/04/2022	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Work in progress.
63.	AMC for Residential Building of Port Colony, Gopalpuri and AO Building at Gandhidham.	1.15 Cr.	0.68 Cr.	40.95% below	TW/WK 7773/342 dated 13/03/2020	M/s. Rajput Infrastructure, Gandhidham.	13/03/2020	12/03/2021	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Work in progress.
64.	AMC for Whitewashing, Distemping & Painting to Resi. & NRB at Gopalpuri. KDLB, Gandhidham & Adipur for the year 2019-20.	0.92 Cr.	0.48 Cr.	48.00% below	--	--	--	--	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Tender discharged.

65.	Maintenance of Public Health & Underground drainage at Gopalpuri Port Colony & KDLB Colony for the period of 2 years.	2.52 Cr.	1.33 Cr.	47.12% below	TW/WK 7757-I/229 dated 05/12/2019	M/s. Patel Cons. Co., Gandhidham.	09/12/2019	08/12/2021	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Work in progress.
66.	Re-surfacing of Internal Road of Port Colony, Gopalpuri	1.95 Cr.	1.46 Cr.	25.15% below	--	--	--	--	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Price Bid opened on 18/05/2020. Sent for approval.
67.	Strengthening of Canteen, Sub-station and Store at AO Building at Gandhidham.	0.61 Cr.	0.52 Cr.	15.30% below	TW/WK/ 7769-I/319 dated 02/05/2020	M/s. Santhoshi Builders.	12/05/2020	03/02/2021	Shri K.J. Todermal SE (C) Shri M.A. Lilwani AE (C)	Work in progress.
68.	Providing interlocking paving on both sides shoulders of roads of Gopalpuri	1.45 Cr.	--	--	--	--	--	--	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Technical Bid opened on 17/03/2020. TCM submitted.
69.	Providing safely measures - providing compound wall and SWD in Gopalpuri Colony, Gandhidham.	2.19 Cr.	--	--	--	--	--	--	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Technical Bid opened on 12/03/2020. TCM submitted.
70.	Modernization of Staff Club / Officer's Club at Gopalpuri	2.15 Cr.	--	--	--	--	--	--	Shri M.T. Gohel, XEN (TD) Shri M.A. Lilwani AE (C)	Technical Bid opened on 21/04/2020. Under process after Pre-Scrutiny.
71.	Improvement of OSG Berth No. 11	8.70 Cr.	6.82 Cr.	21.53% below	CN-1/WK/ 2262-II/75(G) dated 19/02/2020	M/s. Patel Construction Co., Gandhidham	24/02/2020	23/12/2020 10 months	Shri Srinivas Rao, SE (R) Shri Meghani AE (C)	Work in progress.
72.	Development of backup of Berth No. 12	7.68 Cr.	5.82 Cr.	24.29% below	CN/WK/ 2266-II dated 03/03/2020	M/s. Patel Construction Co., Gandhidham	15/03/2020	14/01/2021 10 months	Shri Srinivas Rao, SE (R) Shri Meghani AE (C)	Work in progress.
73.	Construction of 14th & 16th Berth for Multi Purpose Cargo - Additional Piled Platform.	83.05 Cr.	64.03 Cr.	22.89% below	CN/WK/ 2243 & 44-III/95(G) dated 06/06/2020	M/s. Vijay Mistry Construction Pvt. Ltd., Ahmedabad.	22/06/2020	11 months	Shri Srinivas Rao, SE (R) Shri Meghani AE (C)	Work in progress.

74.	Retrofitting of existing Cargo Berth No. 7 (Panel 51 to 59)	65.05 Cr.	49.57 Cr.	23.79% below	--	M/s. Vijay Mistry Construction Pvt. Ltd., Ahmedabad.	--	11 months	Shri Srinivas Rao, SE (R) Shri Meghani AE (C)	LOA issued by CE vide No. EG/WK/8108 dated 08/05/2020.
75.	Construction of 16th Berth for Multi-purpose Cargo at Kandla (Other than Liquid - Improvement to Access Road for Serving to 15th and 16th Berths)	3.91 Cr.	3.94 Cr.	0.65% above	CN-I/WK/2244/ Work dated 30/06/2020	M/s. Dhanjibhai K. Patel, Anjar	--	6 months	Shri Srinivas Rao, SE (R) Shri Meghani AE (C)	Work will commence on or before 10/07/2020.
76.	Mechanization of Fertilizer handling facility at Berth No. 14 - Development of additional Back-up area	8.15 Cr.	5.46 Cr.	33.05% below		M/s. BMS Marymatha JV, Surat	--	8 months	Shri Srinivas Rao, SE (R) Shri Meghani AE (C)	LOA issued by CE vide No. EG/WK/8109/416 dated 15/06/2020
77.	Construction of Oil Jetty No.7 at Kandla	44.59 Cr.	42.40 Cr.	(-) 4.93% below	CN-I/WK/1553/72 dated 26/02/2020	M/s.Kargwal Constructions Pvt. Ltd., Mumbai	26/02/2020	18 months 25/08/2022	Shri Rajendra Prasad SE (P) Shri Ansari AXEN (C)	Work Order issued.
78.	Construction of Oil Jetty No:8 at Old Kandla	110.84 Cr.	99.08 Cr.	(-) 6.085% Below	No. EG/WK/9105/75 dated 28.02.2019	M/s.Kargwal Constructions Pvt. Ltd., Mumbai	--	--	Shri Rajendra Prasad SE (P) Shri Ansari AXEN (C)	The work is awarded to M/s. Kargwal KM Joint Venture, Mumbai and approval letter No.EG/WK/9105/75 dated 28/02/19. The Work shall be started after receipt of environment clearance from the concerned authorities.
79.	Providing Legal, Technical and Financial transactions for all ongoing and future proposals of DPT on PPP / Captive Mode for the period of two years and further extendable for one year.	3.27 Cr.	1.98 Cr.	39.25% below	EW/WK/4759/TA/79 dated 10/10/2019	M/s. Infrastructure Development (Karnataka) Corpn. Ltd. (1deck)	14/10/2019 as per work order	2 years and further extendable for 1 year.	Shri Rajendra Prasad, SE (D) Shri Asnani, AE (C) Shri Gohil, XEN (PIC)	Work in progress.
80.	Strengthening of existing Environmental Management Cell at DPT. Appointment of Experts for two year and further extendable for one year.	1.23 Cr.	--	--	--	--	--	--	Shri Srinivas Rao, SE (D) Shri Nalin Padliya, JE (C)	Technical Bids has been opened and Pre-Audit remarks clarifications has been received from the bidders and evaluation is under process.
81.	Preparing and monitoring of Environmental Management Plan for DPT at Kandla.	4.08 Cr.	2.52 Cr.	38.17% below	EW/WK/EM C/11023/2011-IV dated 05/12/2019	M/s. Detox Corporation Pvt. Ltd.	02/03/2020	01/03/2023 3 years.	Shri Srinivas Rao, SE (D) Shri Nalin Padliya, JE (C)	Work in progress.

82	Third Party inspection and quality assurance for the works costing more than Rs. 1.00 Cr. of Civil Engineering Department of DPT.	1.35 Cr.	--	--	--	--	--	--	Shri Rajendra Prasad, SE (D) Shri Chandru Patai JE (C)	Technical bid has been opened and comparative statement submitted on 23/09/2019 for pre-audit report.
83.	Appointment of Independent Engineer for the work of "Development of Marine Liquid Terminal Facilities consisting of SPM and two product jetties in DPT waters at OOT, Vadinar for handling Crude and Petroleum Products on Captive Use Basis.	1.44 Cr.	1.18 Cr.	(-) 17.89%	EW/WK/4823/(IE) / 109 dated 22/10/2019	M/s. Rina Services, s.p.A., Mumbai.	01/11/2019	42 months	Shri Srinivas Rao, SE (D) Shri Asnani, JE (C)	Work in progress.

LAND CONTRACTS (C.E. DEPARTMENT)

Sr. No	Name of work & location	Reserve price Per sq. mtr./ year	Premium received over and above reserve price during e-auction (per sq. mtr. / per year	Allotment letter No. & Date	Name of Agency	Time of completion	Name & address of the Engineer-in-charge.	Remarks.
84.	e-tender cum e-auction for the allotment of land admeasuring 70 Acres for the purpose of Liquid Storage Tanks (including Structures) on 30 years lease and on as is where is basis at Kandla.	Rs. 659.79 per sq. m./ per annum	--	--	--	--	Shril A.P. Trivedi, XEN. (Kandla Land)	After approval of the Board, the NIT has been issued and pre-bi meeting held on 12/02/2020. The last date of submission of bids has been extended from 06/03/2020. However, as per the request of the prospective bidders the last date of submission and opening of bids has been extended from time to time and is now scheduled on 06/07/2020.

TENDERS / CONTRACTS UNDER INTEGRITY PACT**6. MARINE DEPARTMENT****AS ON 30.06.2020**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh .	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1	Hiring of 04 Nos. of 50/60 tonn Bollard Pull Tug on Charter/Rate per day for the period of ten years extendable further by one year.	7.70 Cr. for each Tug	308.00 Cr.	19.89% below Estimated Cost - OSL Ltd. 20.08% below Estimated Cost - KNK Ship	Executed on 14/10/2016 Executed on 10/07/2016	Ocean Sparkle Ltd, Hyderabad KNK Ship Management, Mumbai	1) 03/12/2016 2) 15/12/2016 3) 20/12/2016 4) 06/12/2016	1) 03/12/2026 2) 15/12/2026 3) 20/12/2026 4) 06/12/2026	Capt. T. Srinivas, Deputy Conservator Shri Sunilkumar, Flotilla Supdt.	Board vide Resolution No. 56 in its meeting held on 12.08.2016 have approved to award the work to contractors. W.O. has been issued on 03/10/2016 & 22/09/2016. Integrity Pact Agreement signed.
2	Hiring of 01 Nos. of 60 T Bollard Pull Tug for a period of Ten years extendable further by one year on time charter basis.	9.00 Cr. per year	90.03 Cr.	23.18% below estimated cost	31/05/2018	M/s. Polestar Maritime Ltd. Mumbai	30/05/2018	29/05/2028	Capt. T. Srinivas COM, OOT, Vadinar. Shri Nayak, M.E. Gr.I	LOA issued on 28/03/2018. Work Order issued on 11/05/2018. Integrity Pact Agreement signed.
3	Supply, installation and commissioning and AMC of Radiological Detection Equipment.	30.11 Cr.	30.11 Cr.	30.11 Cr.	--	M/s. Electronics Corporation of India Ltd., Hyderabad	31/01/2019	24 months of supply installation & commissioning. AMC 10 years after installation	Capt. T. Srinivas, Deputy Conservator. Shri Sunilkumar, Flotilla Supdt.	LOA issued on 06/10/2018. Work Order issued on 31/01/2019. Integrity Pact Agreement signed.
4	Conversion of Pilot Launch ML Karishma as Dumb Barge.	1.16	0.85	27% below	Executed on 05/08/2019	M/s. SSR Marine Services Pvt. Ltd. Mumbai.	01/08/2019	8 months 31/03/2020	Capt. T. Srinivas, Deputy Conservator. Shri Sunilkumar, Flotilla Supdt.	LOA issued on 27/05/2018. Work Order issued on 30/07/2019. Integrity Pact Agreement signed.

5.	Hiring of 3 Nos. 60T Bollard Pull Tug (2 Nos. for Vadinar & 1 No. for Kandla) on Charter / Rate per day for the period of 10 years extendable further by one year.	8.80 Cr. Per Tug Per Year	352.1 Cr.	9.17% below estimate of KNK Ship Ltd. 7.42% below estimate of OSL	Executed on 06/01/2020 Executed on 06/01/2020	M/s. KNK Ship Management, Mumbai M/s. Ocean Sparkle Ltd., Hyderabad.	20/03/2020 20/12/2019	10 years.	Capt. T. Srinivas COM, OOT, Vadinar.	LOA issued on 28/03/2018 Work Order issued on 11/05/2018 LOA issued on 28/03/2018 Work Order issued on 11/05/2018
----	---	---------------------------	-----------	--	--	---	------------------------------	-----------	--------------------------------------	--

TENDERS / CONTRACTS UNDER INTEGRITY PACT**7. GENERAL ADMINISTRATION DEPARTMENT****AS ON 30.06.2020**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / Lakh	Tendered Cost (Rs.) in Crore / Lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1.	Hiring of brand new make and model of 2018 on "monthly hire basis" and made and model not earlier than 1st January, 2017 on "as and when required basis" diesel vehicles to DPT for a period of 03 years	8.86 Cr.	8.23 Cr.	4.34% Below	Executed.	M/s. Shree Ganesh Travels, Mumdra	01/01/2019	30/06/2022	Shri Piyush Parag, Law Officer..	Work in progress.
2.	Hiring of 11 Nos. 51+1 (seater) capacity of brand new 2019 model readymade diesel buses for transportation of DPT employees / CISF personnel and their children for a period of 04 years	9.85 Cr.	8.52 Cr.	13.5% below	Executed. Work Order No. LB/WK/1083(Bus-2019)/65 dated 18/01/2020	M/s. Rishabh Enterprises, Gandhidham.	01/01/2020	31/12/2023	Shri Ravi K. Maheshwari, Personnel Officer (I/c)	Work in progress.

TENDERS / CONTRACTS UNDER INTEGRITY PACT**8. MEDICAL DEPARTMENT****AS ON 30.06.2020**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
1	Supply of Allopathic, Homeopathic Ayurvedic medicines & surgical disposals through Outlets at Port Hospitals, New Kandla, Gopalpuri, Adipur and Vadinar	Estimated volume of yearly business 7.80 Cr.	Party offered 20% discount on the monthly bill amount.	20% discount on the monthly bill amount.	MH/SP/11/2016-17 dated 03/10/2017	M/s. Mars Remedies, Jamnagar	25/10/2017	3 years extendable for six months on mutual consent on same discount terms and conditions.	Dr. (Mrs.) K. Gandhi Chief Medical Officer, Port Hospital, Gopalpuri 370240, Kutch District, Gujarat.	Nil

TENDERS / CONTRACTS UNDER INTEGRITY PACT**5. TRAFFIC DEPARTMENT****AS ON 30.06.2020**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer-in-charge / Engineer	Remarks
N I L										

TENDERS / CONTRACTS UNDER INTEGRITY PACT**9. FINANCE DEPARTMENT****AS ON 30.06.2020**

Sr. No.	Name of work & location	Estimated Cost (Rs.) in Crore / lakh	Tendered Cost (Rs.) in Crore / lakh	% Above / Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of Completion	Name & Address of the Engineer In-charge / Engineer	Remarks
..... NIL										
