

Page-1  
**Construction Division**

Office of the Executive. Engineer (C),  
A.O. Building, Annexe,  
Room No. 114, Ground Floor  
Gandhidham (Kutch)

No. CN/WK/ CSR

Dated: /11/2024

To,

**Sub:- Construction of Boundary Wall with Precast wall panel surrounding MRF & Wet West Processing plant Behind DC 5 (Under CER)**

Sir,

Quotations are invited for the subject works to be carried out with terms and condition attached . Your quotation should reach this office latest by \_\_\_\_\_ at 15:00 hrs.

<b>SCHEDULE - B</b>							
<b>It. No.</b>	<b>Description of Item</b>	<b>Qty</b>	<b>Rate</b>		<b>Unit</b>		<b>Amount</b>
			<b>In Fig.</b>	<b>In Words</b>	<b>In Fig.</b>	<b>In Words</b>	
1	Construction of Boundary Wall with Precast & Prestressed Concrete (1:1.5:3) Panel of Size 1.82x0.30x0.045 Mtr. And Column 0.15x0.15x2.40 Mtr. (1.82 Mtr. above Ground Level and 0.60 Mtr. Below G.L.) including fixing of Panel in Column, Cost of all material labour and T&P etc. required for proper completion of work Excavation & C.C. for grouting of column, watering, base formation with evenness filling of Earth soil, compaction for smooth surface for construction of compound wall etc. all complete as directed by Engineer In charge.	376.50			Rmt	Runing meter	
2	12 mm cement plaster of mix : 1:4 (1 cement: 4 fine sand)	258.16			M2	One squire meter	
3	Structural steel work in single section, fixed with or without connecting plate, including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer all complete.	300			Kg	One Kilogram	
						Total Rs,	

(Rs. In word \_\_\_\_\_)

**CONTRACTOR**

**Executive Engineer (C),  
Deendayal Port Authority**